

Line Construction Report of BREB for the Month of January'2022

Sl No	Name of Project	Project Target	FY (2021-22) Target	Project Balance	Cumulative Line Construction Completed			This FY (2021-22) Progress									Cumulative Line Construction Completed (km) up to January'22										Consumer status (Nos.)				
					No. of Pole Erected	New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Line Energized (km)	X-former Energized (KVA)					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	Others	Total-New	33 kV	Others							Total-New	33 kV	Others
										3φ	1φ																				
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6556048	348165	385607	0	0	0	0	0	0	0	0	0	6556048	13438	134094	100477	100156	348165	3855	33587	385607	0	385607	0	0	0	
2	1.5MCC	59000	647	-332	1161386	57397	58630	23944	115	193	45	256	608	23	71	702	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	59332	1494589	2637190	2392319	
3	DNE(E)	47840	3738	1228	931771	43533	44102	13861	272	576	235	1185	2269	17	224	2511	945632	1063	3611	21685	19443	45801	52	759	46612	10436	46612	1187923	1861340	1773385	
4	DNE(W)	48255	4481	1475	970910	42809	43793	-17469	414	633	127	1600	2774	6	207	2988	953441	1555	5745	19872	18412	45584	18	1179	46780	11211	46780	904103	1882745	1734977	
5	PBS Fund	0	1339	0	274604	7766	11377	22660	24	147	298	348	816	37	219	1072	297264	174	1670	3327	3412	8582	154	3713	12449	625	12449	229261	318482	286131	
6	Deposit	0	0	0	344285	16461	16852	4572	3	59	98	48	209	0	13	222	348857	189	5027	7451	4003	16670	19	385	17074	160	17074	924291	246264	186017	
Total=		155095	10205	2371	10239004	516131	560360	47568	828	1608	803	3437	6676	84	735	7494	10286572	17904	153670	181639	169593	522807	4178	40869	567854	36913	567854	4740166	6946021	6372829	