

ANNUAL PROCUREMENT PLAN FOR FY : 2021-2022 (Works)

Ministry / Division	Ministry of Power, Energy & Mineral Resources/ Power
Agency	Bangladesh Rural Electrification Board
Procuring Entity Name and Code	Project Director, 1.5 Million Consumer Connection through Rural Electrification Expansion (2nd Revision with Provision of 1.95 Million Consumer Connection)
Project / Programme Name and Code	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV. SUB-STATIONS (10MVA EACH, TURN-KEY) under 1.5MCCP

Budget

Development


Package No	Sub-Package /Lot No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1.5MCC-SSN-01	1.5MCC-SSN-01-01	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	MPEMR	GOB	1935.63	Planned Dates	NA	15-Dec-16	12-Jan-17	11-Feb-17	23-Mar-17	30-Mar-17	27-Apr-17		27-Apr-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	11-Dec-16	18-Jan-17	27-Feb-17	07-Sep-17	07-Sep-17	05-Oct-17		08-Feb-21
	1.5MCC-SSN-01-02/1	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	MPEMR	GOB	1950.54	Planned Dates	NA	15-Dec-16	12-Jan-17	11-Feb-17	23-Mar-17	30-Mar-17	27-Apr-17		27-Apr-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-May-17	12-Jun-17	10-Jul-17	21-Sep-17	21-Sep-17	18-Oct-17		3-Feb-21
	1.5MCC-SSN-01-03/1	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	MPEMR	GOB	1950.54	Planned Dates	NA	15-Dec-16	12-Jan-17	11-Feb-17	23-Mar-17	30-Mar-17	27-Apr-17		27-Apr-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-May-17	12-Jun-17	10-Jul-17	21-Sep-17	21-Sep-17	18-Oct-17		28-Jan-21
	1.5MCC-SSN-01-04/1	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	MPEMR	GOB	2617.09	Planned Dates	NA	15-Dec-16	12-Jan-17	11-Feb-17	23-Mar-17	30-Mar-17	27-Apr-17		27-Apr-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-May-17	12-Jun-17	10-Jul-17	27-Sep-17	27-Sep-17	25-Oct-17		
1.5MCC-SSN-02	1.5MCC-SSN-02-01/2	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	MPEMR	GOB	1916.53	Planned Dates	NA	20-Jan-20	10-Feb-20	11-Mar-20	20-Apr-20	27-Apr-20	25-May-20		21-Mar-21
									Planned Days	NA	NA	21	30	40	7	28	126	300
									Actual Dates	NA	20-Jan-20	10-Feb-20	20-Feb-20	29-Nov-20	29-Nov-20	20-Dec-20		
	1.5MCC-SSN-02-02/1	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	MPEMR	GOB	1991.96	Planned Dates	NA	29-Dec-16	26-Jan-17	25-Feb-17	06-Apr-17	13-Apr-17	11-May-17		11-May-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-Aug-17	26-Sep-17	18-Oct-17	26-Jun-18	26-Jun-18	24-Jul-18		
	1.5MCC-SSN-02-03/2	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	MPEMR	GOB	2528.31	Planned Dates	NA	20-Jan-20	10-Feb-20	11-Mar-20	20-Apr-20	27-Apr-20	25-May-20		21-Mar-21
									Planned Days	NA	NA	21	30	40	7	28	126	300
									Actual Dates	NA	20-Jan-20	10-Feb-20	20-Feb-20	29-Nov-20	29-Nov-20	20-Dec-20		

29.06.2021
 পিয়াল চন্দ
 সহকারী প্রকৌশলী
 ১৫ লক্ষ গ্রাহক সংযোগ প্রকল্প
 বাপবিবো, ঢাকা

29.06.2021
 Md. Awiad Hossain
 Deputy Project Director
 5 MCCPBREB Dhaka

22/06/2021
 (Biswanath Sikder)
 Project Director
 1.5MCCP, BREB Dhaka

Package No	Sub-Package /Lot No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1.5MCC-SSN-03	1.5MCC-SSN-03-01	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	CCGP	GOB	2605.94	Planned Dates	NA	15-Jan-17	12-Feb-17	14-Mar-17	23-Apr-17	30-Apr-17	28-May-17		28-May-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-Jul-17	24-Aug-17	18-Oct-17	29-May-18	29-May-18	26-Jun-18		
	1.5MCC-SSN-03-02	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	CCGP	GOB	2606.34	Planned Dates	NA	15-Jan-17	12-Feb-17	14-Mar-17	23-Apr-17	30-Apr-17	28-May-17		28-May-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	20-Jan-20	10-Feb-20	20-Feb-20	29-Nov-20	29-Nov-20	20-Dec-20		
	1.5MCC-SSN-03-03/1	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	CCGP	GOB	2569.26	Planned Dates	NA	20-Jan-20	10-Feb-20	11-Mar-20	20-Apr-20	27-Apr-20	25-May-20		21-Mar-21
									Planned Days	NA	NA	21	30	40	7	28	126	300
									Actual Dates	NA	20-Jan-20	10-Feb-20	20-Feb-20	17-Aug-20	17-Aug-20	14-Sep-20		
	1.5MCC-SSN-03-04/1	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	CCGP	GOB	2591.38	Planned Dates	NA	20-Jan-20	10-Feb-20	11-Mar-20	20-Apr-20	27-Apr-20	25-May-20		21-Mar-21
									Planned Days	NA	NA	21	30	40	7	28	126	300
									Actual Dates	NA	20-Jan-20	10-Feb-20	20-Feb-20	17-Aug-20	17-Aug-20	14-Sep-20		
1.5MCC-SSN-04	1.5MCC-SSN-04-01	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	MPEMR	GOB	1954.76	Planned Dates	NA	01-Feb-17	01-Mar-17	31-Mar-17	10-May-17	17-May-17	14-Jun-17		14-Jun-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-Aug-17	26-Sep-17	18-Oct-17	26-Jun-18	26-Jun-18	24-Jul-18		
	1.5MCC-SSN-04-02	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	MPEMR	GOB	2606.34	Planned Dates	NA	01-Feb-17	01-Mar-17	31-Mar-17	10-May-17	17-May-17	14-Jun-17		14-Jun-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-Aug-17	26-Sep-17	18-Oct-17	26-Jun-18	26-Jun-18	24-Jul-18		
	1.5MCC-SSN-04-03	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	4	OTM (NCT)	MPEMR	GOB	2608.34	Planned Dates	NA	01-Feb-17	01-Mar-17	31-Mar-17	10-May-17	17-May-17	14-Jun-17		14-Jun-18
									Planned Days	NA	NA	28	30	40	7	28	133	365
									Actual Dates	NA	24-Aug-17	26-Sep-17	18-Oct-17	26-Jun-18	26-Jun-18	24-Jul-18		



 পিয়াল চন্দ্র
 সহকারী প্রকৌশলী
 ১৫ লক্ষ গ্রাহক সংযোগ প্রকল্প
 বাপবিবো.ঢাকা



 29.06.2021
 Md. Awiad Hossain
 Deputy Project Director
 5 MCCPBREB Dhaka


 29.06.2021
 (Biswanath Sikder)
 Project Director
 1.5MCCP, BREB, Dhaka.


Package No	Sub-Package /Lot No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd.Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1.5MCC-SSN-05	1.5MCC-SSN-05-01	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1346.17	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	06-May-19	06-May-19	26-May-19		
	1.5MCC-SSN-05-02	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1293.79	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	06-May-19	06-May-19	26-May-19		
	1.5MCC-SSN-05-03	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1322.89	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	06-May-19	06-May-19	26-May-19		
	1.5MCC-SSN-05-04	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1332.59	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	06-May-19	06-May-19	26-May-19		
	1.5MCC-SSN-05-05	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	1	OTM (NCT)	MPEMR	GOB	665.32	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	06-May-19	06-May-19	26-May-19		

১৯
 ১। পয়াল চন্দ
 সহকারী প্রকৌশলী
 ১/১ লক্ষ গ্রাহক সংযোগ প্রকল্প
 সম্পন্নানো, ঢাকা।



 29.06.2021
 Md. Awlad Hossain
 Deputy Project Director
 5 MCCP/BREB Dhaka


 29.06.2021
 (Biswanath Sikder)
 Project Director
 1.5MCCP, BREB, Dhaka


Package No	Sub-Package /Lot No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1.5MCC-SSN-06	1.5MCC-SSN-06-01	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	CCGP	GOB	2048.35	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	28-May-19	28-May-19	25-Jun-19		
	1.5MCC-SSN-06-02	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	CCGP	GOB	2039.62	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	28-May-19	28-May-19	25-Jun-19		
	1.5MCC-SSN-06-03	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	CCGP	GOB	2012.38	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	28-May-19	28-May-19	25-Jun-19		
	1.5MCC-SSN-06-04	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	CCGP	GOB	1990.89	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	28-May-19	28-May-19	25-Jun-19		
	1.5MCC-SSN-06-05	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	3	OTM (NCT)	CCGP	GOB	2005.21	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	28-May-19	28-May-19	25-Jun-19		



 ২৭.০৬.২০২১
 পিয়াল চন্দ
 সহকারী প্রকৌশলী
 ১৫ লক্ষ গ্রাহক সংযোগ প্রকল্প
 মঙ্গলবাড়ী, ঢাকা।


 ২৭.০৬.২০২১
 Md. Awaid Hossain
 Deputy Project Director
 ১ MCCPBREB Dhaka


 ২০২১/১১/১১
 (Biswanath Sikder)
 Project Director
 1.5MCCP, BREB, Dhaka

Package No	Sub-Package /Lot No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd.Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1.5MCC-SSN-07	1.5MCC-SSN-07-01	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1333.94	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	27-Aug-19	27-Aug-19	24-Sep-19		
	1.5MCC-SSN-07-02	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1331.08	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	27-Aug-19	27-Aug-19	24-Sep-19		
	1.5MCC-SSN-07-03	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1337.96	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	27-Aug-19	27-Aug-19	24-Sep-19		
	1.5MCC-SSN-07-04	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	2	OTM (NCT)	MPEMR	GOB	1331.08	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	27-Aug-19	27-Aug-19	24-Sep-19		
	1.5MCC-SSN-07-05	SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/11 KV SUB-STATIONS (10MVA EACH) (TURN-KEY)	No.	1	OTM (NCT)	MPEMR	GOB	668.98	Planned Dates	NA	07-Oct-18	28-Oct-18	27-Nov-18	06-Jan-19	13-Jan-19	10-Feb-19		10-Feb-20
									Planned Days	NA	NA	21	30	40	7	28	126	365
									Actual Dates	NA	04-Oct-18	29-Oct-18	28-Nov-18	27-Aug-19	27-Aug-19	24-Sep-19		
Sub-Total=			83				54493.18	Note: Paid: 35293.18 Lac & Unpaid: 19200.00 Lac										


 29.06.2021
Md. Awlad Hossain
 Deputy Project Director
 5 MCCPBREB Dhaka


 ২৯/৬/২০২১
(বিশ্বনাথ শিকদার)
 প্রকল্প পরিচালক
 ১৫ নং গ্রাহক সংযোগ প্রকল্প, ঢাকা।