

**ANNUAL PROCUREMENT PLAN FOR CIVIL Works, FY : 2021-22**


Ministry/ Division  
Agency  
Procuring Entity Name & Code  
Project / Programme Name & Code


Ministry of Power, Energy & Mineral Resources / Power Division  
Bangladesh Rural Electrification Board  
Project Implementation Unit (PIU), 1.5MCCP, BREB, Dhaka.  
1.5 Million Consumer Connection Through Rural Electrification Expansion (2nd Revision with Provision of 1.95 Million Consumer Connection)


Budget : Annual Development Program 2021-22

Fund in	GOB	472.11
lac. Tk.	PA	0.00

Package No	Sub-Package No	Description of Procurement Package (CIVIL)	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time code for process	Advertise Pre-qualification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1.5 MCC-CW-02	1.5 MCC-CW-02-003	Shaded Open Store Yard (900 Sqm), Store Yard Fencing, Boundary wall, Gate, Security Post, Master Drain, Sewerage System at Regional O & M Complex at Mymensingh	LS	1	OTM (NCT)	HOPE	GOB	114.98	Planned Dates	N/A	14-Sep-17	28-Sep-17	12-Oct-17	19-Oct-17	26-Oct-17	23-Nov-17		
									Planned Days			14	14	7	7	28	70	180
									Actual Dates		27-Jun-18	26-Jul-18	19-Sep-18	23-Sep-18	24-Sep-18	22-Oct-18		
<b>Sub Total =</b>								114.98										
1.5 MCC-CW-03	1.5 MCC-CW-03-003	Construction of "D" type building at Comilla PBS-3 HIQ	Sqm	651	OTM (NCT)	HOPE	GOB	214.79	Planned Dates	N/A	30-Jun-17	21-Jul-17	04-Aug-17	11-Aug-17	18-Aug-17	15-Sep-17		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates		25-Feb-19	28-Mar-19	11-Apr-19	25-Apr-19	29-Apr-19	22-May-19		
<b>Sub Total =</b>								214.79										
1.5 MCC-CW-04	1.5 MCC-CW-04-002	Internal Road at Comilla PBS-3 Head quarter campus	LS	1	OTM (NCT)	HOPE	GOB	17.86	Planned Dates	N/A	30-Jun-17	14-Jul-17	28-Jul-17	04-Aug-17	11-Aug-17	08-Sep-17		
									Planned Days			14	14	7	7	28	70	180
									Actual Dates		30-May-18	28-Jun-18	17-Jul-18	06-Aug-18	06-Aug-18	29-08-185		
<b>Sub Total =</b>								17.86										
1.5 MCC-CW-08	1.5 MCC-CW-08-001	Land Development of Zonal Office Complex at Chargaat in Natore PBS-2	Cum	12961.35	OTM (NCT)	HOPE	GOB	10.83	Planned Dates	N/A	16-Jul-17	13-Feb-17	27-Feb-17	13-Mar-17	27-Mar-17	10-Apr-17		
									Planned Days			14	14	7	7	28	70	120
									Actual Dates		27-Jun-18	26-Jul-18	19-Sep-18	23-Sep-18	24-Sep-18	22-Oct-18		
<b>Sub Total =</b>								10.83										
1.5 MCC-CW-22	1.5 MCC-CW-22-001	Construction of 2-Storeyed Rest House Building with 3-Storeyed Foundation at Comilla PBS-3	Sqm	216	OTM (NCT)	HOPE	GOB	113.65	Planned Dates	N/A	02-Jul-17	16-Jul-17	30-Jul-17	06-Aug-21	19-Aug-17	10-Sep-17		
									Planned Days			14	14	7	7	28	70	270
									Actual Dates		25-Feb-19	28-Mar-19	11-Apr-19	25-Apr-19	29-Apr-19	22-May-19		
<b>Sub Total =</b>								113.65										
<b>Total (2021-22) in lac Tk. =</b>								<b>472.11</b>	<b>Note: Paid 270.45 Lac &amp; Unpaid 201.66 Lac.</b>									

  
 ৩০/০৬/২০২০  
 মোহাম্মদ সাহিফুল ইসলাম আকন্দ  
 উপ-পরিচালক (কারিগরি)  
 ১৫ লক্ষ গ্রাহক সংযোগ প্রকল্প  
 বাপবিবো, ঢাকা।

  
 ৩০/০৬/২০২০  
 Md. Awiad Hossain  
 Deputy Project Director  
 5 MCCPBREB Dhaka

  
 ৩০/০৬/২০২০  
 বিশ্বনাথ শিকদার  
 প্রকল্প পরিচালক  
 ১৫ লক্ষ গ্রাহক সংযোগ প্রকল্প, ঢাকা।