

ANNUAL PROCUREMENT PLAN FOR 11 KV Line FY2023-2024

Ministry / Division	: Ministry of Power, Energy & Mineral Resources/ Power
Agency	: Bangladesh Rural Electrification Board
Procuring Entity Name and Code	: Project Director
Project / Programme Name and Code	: Modernization and Capacity Enhancement of BREEB Network (Barishal Division)

Budget	Development
--------	-------------

Project Cost (Lakh Taka)	
Total	101,227.24
GOB	0
PA	0
BREEB	101,227.24

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract													
MCEP/BREE/BD-L-16	2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-1	Km	5	LTM (NCT)	HOPE	REB Own	34.50	10	NA	20-Mar-23	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	17	18	18-Dec-23												
											Planned Dates	14	7	7	7	28	63	210													
											Planned Days	17-Aug-23	28-Aug-23	30-Aug-23	05-Sep-23	30-Aug-23	05-Sep-23														
											Actual Dates	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	03-Mar-24														
											Actual Days	14	7	7	7	28	63	210													
MCEP/BREE/BD-L-19	2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Projpur PBS	Km	24.00	LTM (NCT)	HOPE	REB Own	41.40	10	NA	20-Mar-23	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	17	18	18-Dec-23												
											Planned Dates	14	7	7	7	28	63	210													
											Planned Days	12-Jun-23	02-Jul-23	05-Jul-23	05-Jul-23	10-Jul-23	10-Jul-23														
											Actual Dates	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	22-May-23														
											Actual Days	14	7	7	7	28	63	210													
MCEP/BREE/BD-L-19	2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Projpur PBS	Km	24.00	LTM (NCT)	HOPE	REB Own	41.40	10	NA	20-Mar-23	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	17	18	18-Dec-23												
											Planned Dates	14	7	7	7	28	63	210													
											Planned Days	12-Jun-23	02-Jul-23	05-Jul-23	05-Jul-23	10-Jul-23	10-Jul-23														
											Actual Dates	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	22-May-23														
											Actual Days	14	7	7	7	28	63	210													
MCEP/BREE/BD-L-19	2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Projpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	39.68	10	NA	20-Mar-23	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	17	18	18-Dec-23												
											Planned Dates	14	7	7	7	28	63	210													
											Planned Days	17-Aug-23	28-Aug-23	30-Aug-23	03-Sep-23	03-Sep-23	03-Sep-23														
											Actual Dates	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	03-Mar-24														
											Actual Days	14	7	7	7	28	63	210													
MCEP/BREE/BD-L-19	2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Projpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	39.68	10	NA	20-Mar-23	03-Apr-23	10-Apr-23	17-Apr-23	24-Apr-23	22-May-23	17	18	18-Dec-23												
											Planned Dates	14	7	7	7	28	63	210													
											Planned Days	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	03-Mar-24														
											Actual Dates	14-Jan-24	21-Jan-24	28-Jan-24	04-Feb-24	03-Mar-24	03-Mar-24														
											Actual Days	14	7	7	7	28	63	210													
		Sub-Total=		118.00			203.55																								

(Md. Helal Rahman Bhuiyan)
Project Director
MCEP (RD)

Mahabub

[Signature]

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise tender (if applicable)	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
MCEP/BRE/BD-L-21	MCEP/BRE/BD-L-21-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-21-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-21-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-21-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-21-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
		Sub-Total=		100.00				172.50										
MCEP/BRE/BD-L-24	MCEP/BRE/BD-L-24-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-24-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-24-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-24-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-24-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 01-Aug-23	03-Apr-23 14 17-Aug-23	10-Apr-23 7 28-Aug-23	17-Apr-23 7 30-Aug-23	22-May-23 28 10-Sep-23	63	18-Dec-23 210	
		Sub-Total=		85.00				146.63										
MCEP/BRE/BD-L-27	MCEP/BRE/BD-L-27-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Jhalakathi PBS	Km	22.00	LTM (NCT)	HOPE	REB Own	37.95	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 28-May-23	03-Apr-23 14 12-Jun-23	10-Apr-23 7 02-Jul-23	17-Apr-23 7 05-Jul-23	22-May-23 28 12-Jul-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-27-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Jhalakathi PBS	Km	21.00	LTM (NCT)	HOPE	REB Own	36.23	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 28-May-23	03-Apr-23 14 12-Jun-23	10-Apr-23 7 02-Jul-23	17-Apr-23 7 05-Jul-23	22-May-23 28 12-Jul-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-27-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Jhalakathi PBS	Km	21.00	LTM (NCT)	HOPE	REB Own	36.23	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 28-May-23	03-Apr-23 14 12-Jun-23	10-Apr-23 7 02-Jul-23	17-Apr-23 7 05-Jul-23	22-May-23 28 12-Jul-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-27-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Jhalakathi PBS	Km	21.00	LTM (NCT)	HOPE	REB Own	36.23	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 28-May-23	03-Apr-23 14 12-Jun-23	10-Apr-23 7 02-Jul-23	17-Apr-23 7 05-Jul-23	22-May-23 28 12-Jul-23	63	18-Dec-23 210	
	MCEP/BRE/BD-L-27-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Jhalakathi PBS	Km	21.00	LTM (NCT)	HOPE	REB Own	36.23	Planned Dates Planned Days Actual Dates	NA NA NA	20-Mar-23 NA 28-May-23	03-Apr-23 14 12-Jun-23	10-Apr-23 7 02-Jul-23	17-Apr-23 7 05-Jul-23	22-May-23 28 12-Jul-23	63	18-Dec-23 210	
		Sub-Total=		106.00				182.85										
		Total (Carried over from 2022-2023)		561.00				967.73										

M

Mahbub

Signature

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
MCEP/BRE/BD-L-17	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
	MCEP/BRE/BD-L-17-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-1	Km	19.00	LTM (NCT)	HOPE	REB Own	32.78	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210	
	MCEP/BRE/BD-L-17-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-1	Km	19.00	LTM (NCT)	HOPE	REB Own	32.78	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210	
	MCEP/BRE/BD-L-17-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-1	Km	19.00	LTM (NCT)	HOPE	REB Own	32.78	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210	
	MCEP/BRE/BD-L-17-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-1	Km	19.00	LTM (NCT)	HOPE	REB Own	32.78	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210	
MCEP/BRE/BD-L-17-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-1	Km	19.00	LTM (NCT)	HOPE	REB Own	32.78	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210		
		Sub-Total=		95.00			163.88												
MCEP/BRE/BD-L-20	MCEP/BRE/BD-L-18-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-2	Km	28.00	LTM (NCT)	HOPE	REB Own	48.30	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Oct-24 240	
	MCEP/BRE/BD-L-18-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-2	Km	28.00	LTM (NCT)	HOPE	REB Own	48.30	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Oct-24 240	
	MCEP/BRE/BD-L-18-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Barishal PBS-2	Km	28.00	LTM (NCT)	HOPE	REB Own	48.30	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Oct-24 240	
	MCEP/BRE/BD-L-20-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	39.68	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210	
	MCEP/BRE/BD-L-20-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	39.68	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210	
MCEP/BRE/BD-L-20-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	39.68	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210		
MCEP/BRE/BD-L-20-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	39.68	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210		
MCEP/BRE/BD-L-20-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Pirojpur PBS	Km	23.00	LTM (NCT)	HOPE	REB Own	39.68	Planned Dates Planned Days	NA NA	31-Dec-23 NA	14-Jan-24 14	21-Jan-24 7	28-Jan-24 7	04-Feb-24 7	03-Mar-24 28	63	29-Sep-24 210		
		Sub-Total=		115.00			198.38												

(Md. Hossain Rahaman Bhuiyan)
Project Director
MCEP (BD), BREB, Dhaka

Mubow


Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quant	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
MCEP/BRE/BD-L-22	MCEP/BRE/BD-L-22-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-22-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-22-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-22-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-22-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
		Sub-Total=		100.00				172.50											
MCEP/BRE/BD-L-23	MCEP/BRE/BD-L-23-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	20.00	LTM (NCT)	HOPE	REB Own	34.50	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-23-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	18.00	LTM (NCT)	HOPE	REB Own	31.05	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-23-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	18.00	LTM (NCT)	HOPE	REB Own	31.05	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-23-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	18.00	LTM (NCT)	HOPE	REB Own	31.05	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-23-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Patuakhali PBS	Km	18.00	LTM (NCT)	HOPE	REB Own	31.05	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
		Sub-Total=		92.00				158.70											
MCEP/BRE/BD-L-25	MCEP/BRE/BD-L-25-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bholia PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-25-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bholia PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-25-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bholia PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-25-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bholia PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BRE/BD-L-25-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bholia PBS	Km	17.00	LTM (NCT)	HOPE	REB Own	29.33	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
		Sub-Total=		85.00				146.63											

MA


Mahabub


Signature

Package No	Sub-Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Prequalification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
MCEP/BREB/BD-L-26	MCEP/BREB/BD-L-26-1	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	16.00	LTM (NCT)	HOPE	REB Own	27.60	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BREB/BD-L-26-2	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	16.00	LTM (NCT)	HOPE	REB Own	27.60	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BREB/BD-L-26-3	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	16.00	LTM (NCT)	HOPE	REB Own	27.60	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BREB/BD-L-26-4	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	16.00	LTM (NCT)	HOPE	REB Own	27.60	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
	MCEP/BREB/BD-L-26-5	Construction of 11 KV Electric Distribution Line (New/Up-Gradation/Underground) in Bhola PBS	Km	16.00	LTM (NCT)	HOPE	REB Own	27.60	Planned Dates Planned Days Actual Dates	NA NA NA	31-Dec-23 NA NA	14-Jan-24 14 14	21-Jan-24 7 7	28-Jan-24 7 7	04-Feb-24 7 7	03-Mar-24 28 28	63 63	29-Sep-24 210 210	
Sub-Total=				80.00				138.00											
Total (For Fiscal Year 2023-2024)				651.00				1122.98											
Grand Total (For Fiscal Year 2022-2023)				1212.00				2090.70											


18.12.2023.

(Saad Ahmed Akanda)
Assistant Engineer
MCEP (BD), BREB, Dhaka


18.12.2023
(Md. Mahbubur Rahman)
Deputy Director (Technical)
MCEP (BD), BREB, Dhaka.


18.12.2023
মোঃ হেলালুর রহমান ভূঁইয়া
প্রকল্প পরিচালক
এমসিইপি (বিডি), বাপবিবো, ঢাকা।