

ANNUAL PROCUREMENT PLAN FOR New Substation (Turnkey), 2023-2024

Ministry of Energy & Mineral Resources / Power
 Bangladesh Rural Electrification Board
 Project Director
 Modernization and Capacity Enhancement of BREB Network (Barishal Division)

Ministry/ Division
 Agency
 Procuring Entity Name & Code
 Project / Programme Name & Code

Budget : Annual Development Budget 2023-2024

Total	101227.24
GOB	0.00
BREB Own	101227.24

Bid Package No.	Sub-Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/BD-SSN-01	MCEP/BREB/BD-SSN-01	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Bhola PBS & Pirojpur PBS on Turnkey Basis	Nos.	2	OTM (NCT)	BREB Board	REB Own	1,520.00	Planned Dates	20-Nov-23	18-Dec-23	01-Jan-24	29-Jan-24	05-Feb-24	04-Mar-24	04-Mar-25	470
MCEP/BREB/BD-SSN-02	MCEP/BREB/BD-SSN-02	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Barishal PBS-1 on Turnkey Basis	Nos.	2	OTM (NCT)	BREB Board	REB Own	1,520.00	Planned Dates	20-Nov-23	18-Dec-23	01-Jan-24	29-Jan-24	05-Feb-24	04-Mar-24	04-Mar-25	470
MCEP/BREB/BD-SSN-03	MCEP/BREB/BD-SSN-03	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Barishal PBS-2 & Patuakhali PBS on Turnkey Basis	Nos.	2	OTM (NCT)	BREB Board	REB Own	1,520.00	Planned Dates	20-Nov-23	18-Dec-23	01-Jan-24	29-Jan-24	05-Feb-24	04-Mar-24	04-Mar-25	470
MCEP/BREB/BD-SSN-04	MCEP/BREB/BD-SSN-04-01	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Barishal PBS-1 & Barishal PBS-2 on Turnkey Basis	Nos.	2	OTM (NCT)	Ministry	REB Own	1,520.00	Planned Dates	20-Dec-23	17-Jan-24	31-Jan-24	28-Feb-24	06-Mar-24	03-Apr-24	03-Apr-25	470
MCEP/BREB/BD-SSN-04	MCEP/BREB/BD-SSN-04-02	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Bhola PBS on Turnkey Basis	Nos.	2	OTM (NCT)	Ministry	REB Own	1,520.00	Planned Dates	20-Dec-23	17-Jan-24	31-Jan-24	28-Feb-24	06-Mar-24	03-Apr-24	03-Apr-25	470
		Sub-Total		4				3,040.00									

Total (Carried over from 2022-2023)

মোঃ আব্দুর রহিম মল্লিক
 প্রধান প্রকৌশলী (সিস্টেম)
 বাপবরো, ঢাকা।

Man

Mehbul

(Signature)

Bid Package No.	Sub-Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
MCEP/BREB/BD-SSN-05	MCEP/BREB/BD-SSN-05-01	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Patuakhali PBS on Turnkey Basis	Nos.	2	OTM (NCT)	Ministry	REB Own	1,520.00	Planned Dates Planned Days Actual Dates	20-Dec-23 0 Actual Dates	17-Jan-24 28 Actual Dates	31-Jan-24 14 Actual Dates	28-Feb-24 28 Actual Dates	06-Mar-24 7 Actual Dates	03-Apr-24 28 Actual Dates	03-Apr-25 365 Actual Dates	470	
	MCEP/BREB/BD-SSN-05-02	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Patuakhali PBS on Turnkey Basis	Nos.	2	OTM (NCT)	Ministry	REB Own	1,520.00	Planned Dates Planned Days Actual Dates	20-Dec-23 0 Actual Dates	17-Jan-24 28 Actual Dates	31-Jan-24 14 Actual Dates	28-Feb-24 28 Actual Dates	06-Mar-24 7 Actual Dates	03-Apr-24 28 Actual Dates	03-Apr-25 365 Actual Dates	470	
	Sub-Total				4				3,040.00									
MCEP/BREB/BD-SSN-06	MCEP/BREB/BD-SSN-06-01	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Jhalkhali PBS & Pirojpur PBS on Turnkey Basis	Nos.	2	OTM (NCT)	Ministry	REB Own	1,520.00	Planned Dates Planned Days Actual Dates	20-Dec-23 0 Actual Dates	17-Jan-24 28 Actual Dates	31-Jan-24 14 Actual Dates	28-Feb-24 28 Actual Dates	06-Mar-24 7 Actual Dates	03-Apr-24 28 Actual Dates	03-Apr-25 365 Actual Dates	470	
	MCEP/BREB/BD-SSN-06-02	Design, Supply, Installation, Testing & Commissioning of 33/11 KV New Substation (10/14MVA Each) including Land Development & Civil Construction works in Pirojpur PBS on Turnkey Basis	Nos.	2	OTM (NCT)	Ministry	REB Own	1,520.00	Planned Dates Planned Days Actual Dates	20-Dec-23 0 Actual Dates	17-Jan-24 28 Actual Dates	31-Jan-24 14 Actual Dates	28-Feb-24 28 Actual Dates	06-Mar-24 7 Actual Dates	03-Apr-24 28 Actual Dates	03-Apr-25 365 Actual Dates	470	
	Sub-Total				4				3,040.00									
Total (For Year 2023-2024)								12,160.00										
Grand Total (For Fiscal Year 2023-2024)								13,680.00										

Mahbub
07.11.2023

(সাদ আহমেদ আকন্দ)
সহকারী প্রকৌশলী
এমসিইপি (বিডি), বাপবিবো, ঢাকা।

Mahbub
07.11.2023

(Md. Mahbubur Rahman)
Deputy Director (Technical)
MCEP (BD), BREB, Dhaka.

Mahbub
07.11.2023

(Md. Helalur Rahman Bhuiyan)
Project Director
MCEP (BD), BREB, Dhaka.

Mahbub

(মোঃ আব্দুর রহিম মল্লিক)
প্রধান প্রকৌশলী (প্রকল্প)
বাপবিবো, ঢাকা।