

## SUMMARY SHEET

### PROGRESS FOR ALL PROJECT (Month of January '2019)

SL. NO	Name of Project	Proj Trgt	FY 18-19 Trgt	Type of works	Cumulative Progress Up to June'18				This FY- Progress 2018-2019				Cumulative Line Construction Completed (KM) up to January' 2019				Project Balance			
					No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 18	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres FY-18-19	No. of Pole Erected	Total Line (KM)		Up-gradation (KM)		Grand Total (K.M)
							33 KV	Others				33 KV	Others					33 KV	Others	
					a	b	c	d	e	f	g	h	i=f+g+h	j	k	l		m	n=k+l+m	o
1	Closed Project	288378		New	5259640	287605	1471	3405	292481						5259640	287605	1471	3405	292481	
				Reno	1209	861			861						1209	861	0	0	861	
2	1.5MCCP	59000	9334	New	714522	32052	39	406	32498	180263	9152	8	152	9312	894785	41204	47	558	41809	17161
		0	0	Reno	146	10	0	12	21	0	3	0	6	8	146	12	0	17	29	
3	BDP-II	5711	549	New	89544	4931	5	163	5099	1588	178	2	52	232	91132	5109	7	215	5331	283
		0	0	Reno	350	25	24	14	63	1061	9	0	25	34	1411	35	24	39	97	
4	KDP-II	6500	106	New	118221	5392	5	795	6192	1930	44	0	31	75	120151	5437	5	826	6267	30
		0	0	Reno	1821	202	0	0	202	1218	0	0	0	0	3039	202	0	0	203	
5	DDP-II	10000	469	New	172511	9051	27	343	9422	6312	261	16	90	367	178823	9312	43	433	9789	66
		0	0	Reno	1508	68	0	77	145	324	0	0	0	0	1832	68	0	77	145	
6	RRDP-II	8500	196	New	155716	7608	0	630	8237	1152	113	0	89	202	156868	7721	0	719	8439	-62
		0	0	Reno	1009	43	0	55	98	1450	2	0	23	25	2459	45	0	78	123	
7	CSDP-II	10500	400	New	194964	9908	90	158	10156	6213	274	0	30	304	201177	10182	90	188	10461	10
		0	0	Reno	165	2	0	28	30	460	0	0	0	0	625	2	0	28	30	
8	UREDS:DCSD	8165	1504	New	81758	3513	304	837	4653	14586	428	41	130	599	96344	3941	345	967	5252	2789
		0	0	Reno	1607	47	60	12	119	1525	2	1	2	5	3132	49	61	14	124	
9	SDP	7300	2997	New	73625	3330	0	8	3338	35132	1729	0	16	1745	108757	5059	0	24	5083	2217
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
10	URIDS: DMCS	27000	4608	New	14534	589	9	142	740	24493	773	40	469	1282	39027	1363	50	611	2023	24359
		0	0	Reno	901	40	0	42	82	11156	243	11	282	537	12057	283	11	324	619	
11	100% DMCS	39100	12590	New	324019	9555	0	39	9594	193165	11490	0	23	11513	517184	21046	0	61	21107	17993
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
12	URIDS RRGB	23500	4147	New	17517	623	8	199	830	34181	912	26	674	1612	51698	1536	33	872	2442	20414
		0	128	Reno	3860	62	5	97	164	10472	155	0	325	481	14332	218	5	422	645	
13	100% RRGB	38010	12972	New	238652	7568	0	50	7619	211354	9964	0	66	10030	450006	17532	0	116	17648	20319
		0	0	Reno	283	20	0	6	26	380	17	0	0	17	663	37	0	6	43	
14	SELF	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
Grand Total Progress =		243286	49872	New	7676860	395166	1957	7176	404299	710369	35319	134	1820	37272	8387229	430486	2091	8995	441571	105579
		0	128	Reno	12859	1389	103	341	1833	28046	431	12	662	1106	40905	1820	115	1004	2939	
TOTAL =		531664	50000		7689719	396555	2060	7517	406132	738415	35751	146	2482	38379	8428134	432306	2206	9999	444511	105579