

SUMMARY SHEET

PROGRESS FOR ALL PROJECT (Month of January '2021)

SL. NO	Name of Project	Proj Trgt	FY 20-21 Trgt	Project Balance	Type of works	Cumulative Progress Up to June'20					This FY- Progress 2020-2021					Cumulative Line Construction Completed (KM) up to January 2021					Project Balance
						No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progress up to June 20	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progress FY-20-21	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Grand Total (K.M)	
								33 KV	Others				33 KV	Others				33 KV	Others		
a	b	c	d	d	e	f	g	h	i=f+g+h	j	k	l	m	n=k+l+m	o	p	q	r	s=p+q+r	t	
1	Closed Project	329589	0	9722	New	6014836	325508	1602	5513	332623	0	0	0	0	0	6014836	325508	1602	5513	332623	
		0	0	0	Reno	12210	971	131	1085	2187	0	0	0	0	0	12210	971	131	1085	2187	
2	1.5MCCP	59000	3286	2784	New	1107241	55228	58	931	56216	40744	1796	0	106	1902	1147985	57024	58	1036	58118	746
		0	0	-101	Reno	288	21	0	80	101	202	0	0	35	35	490	21	0	115	136	
3	UREDS:DCSD	7890	1015	6875	New	129660	5119	439	716	6274	4871	338	21	7	365	134531	5457	460	722	6639	521
		0	0	0	Reno	6642	249	201	237	687	693	1	42	0	43	7335	250	243	237	730	
4	SDP	7850	314	58	New	148319	7408	0	123	7531	4174	176	0	85	261	152493	7584	0	208	7792	58
		0	0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5	URIDS: DMCS	27000	12028	14972	New	187821	5068	193	4809	10071	34164	977	64	1538	2578	221985	6045	257	6347	12649	5429
		0	0	0	Reno	87185	2046	89	3435	5569	27425	1710	57	1586	3353	114610	3755	146	5021	8922	
6	100% DMCS	47840	8988	38852	New	796937	38930	0	276	39206	112456	4006	33	208	4248	909393	42936	33	484	43454	4377
		0	0	0	Reno	153	0	0	8	8	153	0	0	0	1	306	0	0	9	9	
7	URIDS RRKB	23500	7753	15747	New	177808	4856	158	4606	9621	16509	595	61	1655	2310	194317	5451	219	6261	11931	3592
		0	0	0	Reno	109791	1357	200	5007	6565	16690	190	35	1187	1412	126481	1547	235	6194	7977	
8	100% RRKB	48255	11123	37132	New	777193	36853	8	591	37452	105464	5234	2	279	5515	882657	42087	10	870	42967	5232
		0	0	0	Reno	644	0	0	50	50	156	0	0	6	6	800	0	0	56	56	
9	SELF	0	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
	Grand Total Progress =	550924	44507	126142	New	9561452	492411	2459	17565	512434	318382	13121	181	3877	17179	9879834	505531	2639	21442	529612	19955
		0	0	-101	Reno	216913	4653	635	9903	15190	45319	1901	134	2814	4849	262232	6554	769	12717	20040	
	TOTAL =	550924	44507	135763		9778365	497064	3093	27467	527624	363701	15022	315	6691	22028	10142066	512085	3408	34158	549652	19955