

## SUMMARY SHEET

### PROGRESS FOR ALL PROJECT (Month of February '2021)

SL. NO	Name of Project	Proj Trgt	FY 20-21 Trgt	Project Balance	Type of works	Cumulative Progress Up to June'20					This FY- Progress 2020-2021						Cumulative Line Construction Completed (KM) up to February 2021					Project Balance
						No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 20	No. of Pole Erected	LT	Total Line (KM)	Up-gradation (KM)		Total Progres FY-20-21	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Grand Total (K.M)	
								33 KV	Others					33 KV	Others				33 KV	Others		
						a	b	c	d	d	e	f	g	h	i= f+g+h	j		k	l	m	n=k+l+m	
1	Closed Project	329589	0	9722	New	6014836	325508	1602	5513	332623	0	0	0	0	0	0	6014836	325508	1602	5513	332623	
		0	0	0	Reno	12210	971	131	1085	2187	0	0	0	0	0	0	0	12210	971	131	1085	
2	1.5MCCP	59000	3286	2784	New	1107241	55228	58	931	56216	41783	1305	1908	0	130	2038	1149024	57136	58	1061	58254	607
		0	0	-101	Reno	288	21	0	80	101	202	0	0	0	37	37	490	21	0	117	138	
3	UREDS:DC	7890	1015	6875	New	129660	5119	439	716	6274	5757	1	415	58	-25	448	135417	5534	498	691	6722	415
		0	0	0	Reno	6642	249	201	237	687	693	0	1	45	20	65	7335	250	245	257	753	
4	SDP	7850	314	31	New	148319	7408	0	123	7531	4923	90	200	0	88	288	153242	7608	0	211	7819	31
		0	0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5	URIDS: DMCS	27000	12028	14972	New	187821	5068	193	4809	10071	36232	825	1032	86	1732	2850	224053	6100	279	6542	12921	4211
		0	0	0	Reno	87185	2046	89	3435	5569	32212	77	2119	92	2088	4299	119397	4165	181	5523	9869	
6	100% DMCS	47840	8988	38852	New	796937	38930	0	276	39206	119523	1987	4019	34	235	4287	916460	42949	34	511	43493	4341
		0	0	0	Reno	153	0	0	8	8	153	0	0	0	-3	-3	306	0	0	5	5	
7	URIDS RRKB	23500	7753	15747	New	177808	4856	158	4606	9621	2302	485	597	87	2125	2809	180110	5453	246	6731	12430	2706
		0	0	0	Reno	109791	1357	200	5007	6565	34551	4	207	81	1512	1800	144342	1565	280	6519	8364	
8	100% RRKB	48255	11123	37132	New	777193	36853	8	591	37452	111306	2928	5516	4	301	5821	888499	42370	12	892	43274	4921
		0	0	0	Reno	644	0	0	50	50	551	0	0	0	10	10	1195	0	0	61	61	
9	SELF	0	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	0	0	8	14	0	
Grand Total Progress =		550924	44507	126115	New	9561452	492411	2459	17565	512434	321826	7620	13686	269	4586	18542	9883278	506097	2728	22150	530975	17233
		0	0	-101	Reno	216913	4653	635	9903	15190	68362	82	2328	217	3663	6209	285275	6981	852	13566	21399	
TOTAL =		550924	44507	135736		9778365	497064	3093	27467	527624	390188	7702	16014	487	8249	24750	10168553	513078	3580	35716	552374	17233