

## Line construction status of FY 2020-21 (Project wise)

(Up to April-2021)

SL No	Name of Project	DPP Target (KM)	Progress Up to June 2020 (K.M)	FY-2020-21			Total Progress Up to April 21	
				FY-Target	FY-Progress		KM	%
				KM	KM	%		
1	1.5 MCCP	59000	56318	3286	2303	70%	<b>58621</b>	<b>99%</b>
2	UREDS;DCSD	7890	6961	1015	641	63%	<b>7603</b>	<b>96%</b>
3	SDP & ID	7850	7531	314	309	98%	<b>7840</b>	<b>100%</b>
4	URIDS:DMCS	27000	15640	12028	8766	73%	<b>24406</b>	<b>90%</b>
5	URIDS:RRKB	23500	16186	7753	5885	76%	<b>22071</b>	<b>94%</b>
6	100% DMCS	47840	39214	8988	4871	54%	<b>44085</b>	<b>92%</b>
7	100% RRKB	48255	37503	11123	6263	56%	<b>43766</b>	<b>91%</b>
<b>Total =</b>		221335	179352	44507	29039	65%	<b>208391</b>	<b>94%</b>

### Progress Summary September Up to April-2021

**01. Line (Target - New - 26,335 + Up: 18,172 Total = 44,507 km)**

This Month (KM)	This FY -2020-21 (KM)	Cumulative (KM)			Comparison with Previous FY-2019-20		
		New	Upgradaton	Total	Target	64,536	93%
924	N-18008+U-11031 =29039 (65%)	515072	51591	566663	Done	59985	

**02. Sub-Station : ( Target : New 92 Nos + UPG 61 Nos = 92 Nos, 1500 MVA)**

This Month	This FY-2020-21	Cumulative	
		Nos	MVA
N-15 (150) + A-0 (0) = 15 Nos (150 MVA)	N-63 (665)+A-69 (635) = 63 Nos (1300 MVA)	1136	14795

**03. Line Energization :**

(a) Total Energized Line Up to June 2020	=	494132 km
(b) Line Energized in FY--2020-21	=	29039 km (This Month 924 km)
Cumulative =		523171 km