

Line Construction Report of BREB for the Month of February'2022

Sl No	Name of Project	Project Target	FY (2021-22) Target	Project Balance	Cumulative Line Construction Completed			This FY (2021-22) Progress									Cumulative Line Construction Completed (km) up to February'22										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New		No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected				
						Total-New	Grand Total		33 kV	HT		LT	Total-New	33 kV			Others	33 kV	Others	LT	Total-New	33 kV							Others	
										3φ	1φ																			3φ
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am
1	Closed Project	0	0	0	6556048	348165	385607	0	0	0	0	0	0	0	0	0	6556048	13438	134094	100477	100156	348165	3855	33587	385607	0	385607	0	0	0
2	1.5MCC	59000	647	-332	1161386	57397	58630	23944	115	193	45	256	608	23	71	702	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	59332	1494589	2637190	2392319
3	DNE(E)	47840	3738	991	931771	43533	44102	20614	298	651	365	1178	2492	17	238	2748	952385	1088	3686	21815	19436	46025	52	772	46849	10480	46849	1200523	1884372	2450499
4	DNE(W)	48255	4481	1336	970910	42809	43793	-11621	444	629	57	1743	2874	8	245	3127	959289	1585	5741	19802	18555	45683	19	1217	46919	11343	46919	913718	1892238	1744976
5	PBS Fund	0	1339	0	274604	7766	11377	45173	45	253	403	469	1170	56	276	1502	319777	195	1776	3433	3532	8936	173	3770	12879	746	12879	324053	379801	348856
6	Deposit	0	0	0	344285	16461	16852	11851	10	138	172	85	404	1	27	432	356136	196	5106	7524	4040	16865	20	399	17284	196	17284	1210901	405614	338040
Total=		155095	10205	1995	10239004	516131	560360	89961	911	1865	1042	3730	7548	105	857	8510	10328965	17987	153926	181879	169887	523679	4200	40992	568870	37246	568870	5143783	7199215	7274690