

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of March'2022

SI No	Name of Project	Project Target	FY (2021-22) Target	Project Balance	Cumulative Line Construction Completed			This FY (2021-22) Progress									Cumulative Line Construction Completed (km) up to March'22									Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)		
					No. of Pole Erected	New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created			Connected		
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New							33 kV	Others
										3φ	1φ								3φ	1φ										
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am
1	Closed Project	0	0	0	6556048	348048	385437	0	0	0	0	0	0	0	0	0	6556048	13438	134094	100477	100039	348048	3855	33534	385437	0	385437	0	0	0
2	1.5MCC	59000	647	-332	1161386	57397	58630	23944	115	193	45	256	608	23	71	702	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	59332	1494589	2637190	2392319
3	DNE(E)	47840	3738	815	931771	43533	44102	27122	329	690	296	1351	2667	17	239	2924	958893	1120	3725	21746	19609	46200	52	773	47025	11425	47025	1208698	1894638	2458895
4	DNE(W)	48255	4481	1218	970910	42809	43793	-9547	473	693	39	1774	2980	8	257	3245	961363	1614	5805	19784	18586	45789	19	1229	47037	11484	47037	919458	1896129	1753076
5	PBS Fund	0	1339	0	274376	7855	11518	56721	51	316	511	631	1509	87	395	1992	331097	201	1909	3506	3749	9365	240	3905	13510	724	13510	321924	369708	341904
6	Deposit	0	0	0	342084	16489	16881	17397	13	211	292	146	662	2	38	702	359481	208	5156	7539	4248	17151	24	408	17583	195	17583	1222920	407489	328331
Total=		155095	10205	1701	10236575	516131	560360	115637	982	2103	1183	4158	8426	137	1001	9564	10352212	18066	154213	181880	170398	524557	4271	41096	569924	38309	569924	5167588	7205154	7274525