

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০৯/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of September'2022

SI No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress										Cumulative Line Construction Completed (km) up to September'22										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV			Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0	
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319		
3	DNE(E)	47840	0	-10	987575	46944	47850	0	0	0	0	0	0	0	987575	1212	3965	22119	19648	46944	56	850	47850	12260	46944	1304292	1954056	1899796			
4	DNE(W)	48255	0	0	977661	46663	48084	3105	10	29	29	103	171	0	1	172	980766	1720	5987	20289	18838	46834	49	1372	48255	12183	46834	1002516	1913043	1826079	
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
6	PBS Fund	0	5954	0	352999	9985	14227	11169	33	96	280	365	774	24	204	1002	364168	263	2103	4029	4364	10759	259	4212	15229	1112	10759	531157	419773	401255	
7	Deposit	0	1396	0	364587	17258	17789	5745	6	73	221	88	387	5	9	401	370332	217	5262	7808	4359	17645	29	516	18190	208	17645	1318292	431317	326348	
Total=		174415	8000	18978	10420040	526636	572451	20019	49	198	530	555	1332	29	214	1575	10440059	18335	154915	183390	171328	527968	4328	41731	574026	40244	527968	5650846	7355379	6845797	