

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

### Line Construction Report of BREB for the Month of July'2022

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress										Cumulative Line Construction Completed (km) up to July'22								Line Energized (km)	X-former Energized (KVA)	Cons status	
					No. of Pole Erected	New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New			33 kV			Others	
										3φ	1φ								3φ	1φ									
a	b	c	d	e=c-ah	f	k=g+j	n=k:m	p	q	r	s	t	u=q+t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190
3	DNE(E)	47840	0	-10	987575	46944	47850	0	0	0	0	0	0	0	0	0	987575	1212	3965	22119	19648	46944	56	850	47850	12260	46944	1283313	1923278
4	DNE(W)	48255	0	171	977661	46663	48084	0	0	0	0	0	0	0	0	0	977661	1710	5958	20260	18735	46663	49	1371	48084	12153	46663	971107	1859298
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	PBS Fund	0	5954	0	352999	9985	14227	4891	13	34	120	74	240	5	49	294	357890	243	2040	3868	4073	10225	239	4057	14521	983	10225	525806	417004
7	Deposit	0	1396	0	364587	17258	17789	2840	2	21	43	17	83	1	2	86	367427	213	5210	7629	4289	17341	25	509	17875	205	17341	1274114	425064
Total=		174415	8000	19150	10420040	526636	572451	7731	16	54	162	91	323	6	52	380	10427771	18302	154772	183022	170863	526959	4305	41568	572832	40082	526959	5548928	7261834