

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of June'2022

SI No	Name of Project	Project Target	FY (2021-22) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'21			This FY (2021-22) Progress										Cumulative Line Construction Completed (km) up to June'22										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV			Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=gj	n=km	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0	
2	1.5MCC	59000	647	-332	1161386	57397	58630	23944	115	193	45	256	608	23	71	702	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319	
3	DNE(E)	47840	3738	-10	931771	43533	44102	55804	422	930	669	1391	3411	21	316	3748	987575	1212	3965	22119	19648	46944	56	850	47850	12260	46944	1279727	1918195	2024918	
4	DNE(W)	48255	4481	171	970910	42809	43793	6751	569	847	515	1923	3854	37	400	4291	977661	1710	5958	20260	18735	46663	49	1371	48084	12153	46663	971220	1854748	1822062	
5	PBS Fund	0	1339	0	278536	8122	11785	74463	81	393	595	794	1863	82	498	2442	352999	230	2007	3749	3999	9985	235	4008	14227	821	9985	341237	388243	355215	
6	Deposit	0	0	0	342084	16489	16881	22503	16	244	340	169	769	2	137	908	364587	211	5189	7587	4271	17258	24	507	17789	197	17258	1244024	420157	314618	
Total=		155095	10205	-170	10236575	516131	560360	183465	1202	2607	2163	4532	10505	165	1421	12091	10420040	18286	154718	182860	170772	526636	4299	41516	572451	39912	526636	5330796	7218533	6909132	