

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of December '2023

SI No	Name of Project	Project Target	FY (2023-24) Target		Project Balance	Cumulative Line Construction Completed (km) up to June'23			This FY (2023-24) Progress										Cumulative Line Construction Completed (km) up to December'23										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
									New					Up-gradation					New					Up-gradation								
			No. of Pole Erected	New Total-New		Grand Total	No. of Pole Erected	New			33 kV	Others	Grand Total	No. of Pole Erected	New			33 kV	Others	Grand Total	UB	Facility created	Connected									
								33 kV	HT						LT	Total-New	33 kV							HT		LT	Total-New					
a	b	c	d	e	f=g+h+i	g	h+k	i+l	q	r	s	t	u	v=w+x	y=z	aa	ab	ac	ad	ae	af=ag+ah	ag	ah	ai=aj+ak	aj	ak	al	am	an			
1	Closed Project	0		0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0		
2	1.5MCC	59000		0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319		
3	DNE(E)	47840		0	-828	1002727	47574	48668	0	0	0	0	0	0	0	0	1002727	1246	4236	21401	20691	47574	56	1038	48668	12165	47574	1307238	1959951	1908586		
4	DNE(W)	48255		0	-634	992588	47408	48889	0	0	0	0	0	0	0	0	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545		
5	MCEP(KD)	19320	0	4075	18488	6043	33	68	15805	53	64	20	21	158	0	606	764	21848	55	72	25	40	191	0	641	832	196	191	3913	535	535	
6	MCEP (DMD)	31900	0	155	31900	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
7	MCEP (BD)	5473	0	170	5454	0	0	0	416	0	4	0	0	4	0	15	19	416	0	4	0	0	4	0	15	19	0	4	0	0		
8	PBS Fund	0	1321	2039	0	419364	14252	19719	30439	90	160	173	486	909	83	1813	2805	449803	547	2769	5135	6711	15162	400	6962	22524	1501	15162	644012	559518	537804	
9	Deposit	0	1779	461	0	405811	19603	20171	33025	32	330	775	215	1352	3	115	1470	438836	286	6040	9630	5001	20956	35	650	21641	242	20956	1691807	451232	376763	
Total=		211788	3100	6900	54049	10563751	534656	582016	79685	175	558	968	722	2423	86	2549	5058	10643436	18849	156904	184814	176512	537079	4476	45519	587074	40754	537079	6144491	7522233	7043552	