

## SUMMARY SHEET

### PROGRESS FOR ALL PROJECT (Month of July '2019)

SL. NO	Name of Project	Proj Trgt	FY 18-19 Trgt	Type of works	Cumulative Progress Up to June'19				This FY- Progress 2019-2020				Cumulative Line Construction Completed (KM) up to July' 2019				Project Balance			
					No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 18	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres FY-18-19	No. of Pole Erected	Total Line (KM)		Up-gradation (KM)		Grand Total (K.M)
							33 KV	Others				33 KV	Others					33 KV	Others	
a	b	c	d	e	f	g	h	i= f+g+h	j	k	l	m	n=k+l+m	o	p	q	r	s=p+q+r	t	
1	Closed Project	288378		New	5259640	287605	1471	3405	292481						5259640	287605	1471	3405	292481	
				Reno	1209	861			861						1209	861	0	0	861	
2	1.5MCCP	59000	9334	New	1001193	47696	46	726	48469	-3727	1337	4	59	1400	997466	49033	50	785	49869	9089
		0	0	Reno	238	7	0	35	42	0	0	0	0	0	238	7	0	35	42	
3	BDP-II	5711	549	New	93222	5186	0	0	5186	0	0	0	0	0	93222	5186	0	0	5186	42
		0	0	Reno	2104	0	91	393	483	0	0	0	0	0	2104	0	91	393	483	
4	KDP-II	6500	106	New	121159	5464	5	827	6296	0	0	0	0	0	121159	5464	5	827	6296	2
		0	0	Reno	3039	0	5	197	202	0	0	0	0	0	3039	0	5	197	202	
5	DDP-II	10000	469	New	180338	9449	14	298	9760	50	7	0	4	11	180388	9456	14	301	9771	-170
		0	0	Reno	2335	65	36	274	375	0	0	0	24	24	2335	65	36	298	399	
6	RRDP-II	8500	196	New	156574	7597	0	713	8310	0	0	0	0	0	156574	7597	0	713	8310	-5
		0	0	Reno	2506	43	0	152	195	0	0	0	0	0	2506	43	0	152	195	
7	CSDP-II	10500	400	New	203853	10208	113	270	10590	0	0	0	0	0	203853	10208	113	270	10590	-160
		0	0	Reno	1017	2	0	68	70	0	0	0	0	0	1017	2	0	68	70	
8	UREDS:DCSD	8165	3441	New	109545	4218	409	1019	5647	2457	90	0	34	124	112002	4308	409	1054	5771	2002
		0	0	Reno	3575	241	82	35	358	138	0	14	20	34	3713	241	96	55	392	
9	SDP	7300	2997	New	132267	6594	0	42	6636	2144	82	0	8	90	134411	6676	0	50	6726	574
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
10	URIDS: DMCS	27000	10790	New	72722	2449	73	1614	4136	3395	171	5	129	305	76117	2619	78	1743	4441	20401
		0	0	Reno	33858	952	50	976	1978	4625	118	4	58	180	38483	1071	53	1034	2158	
11	100% DMCS	39100	12590	New	631699	29833	0	106	29939	23802	1417	0	13	1430	655501	31249	0	119	31369	7731
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
12	URIDS RRRKB	23500	10692	New	98700	2815	204	2256	5275	6615	197	6	205	407	105315	3011	209	2461	5682	15677
		0	0	Reno	36633	582	17	1389	1987	2706	53	3	98	154	39339	635	20	1487	2141	
13	100% RRRKB	38010	12972	New	565389	24477	0	172	24648	16605	1149	0	38	1187	581994	25625	0	210	25835	12096
		0	0	Reno	1253	65	0	6	71	127	8	0	0	8	1380	73	0	6	79	
14	SELF	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
Grand Total Progress =		243286	64536	New	8847938	457030	2335	11449	470813	51341	4448	15	490	4952	8899279	461477	2349	11939	475765	67280
		0	0	Reno	87767	2827	294	3525	6645	7596	180	21	200	400	95363	3006	314	3724	7045	
TOTAL =		531664	64536		8935705	459856	2628	14973	477458	58937	4627	35	690	5352	8994642	464484	2664	15663	482810	67280