

## Progress Report of Renewable Energy Program up to August-2023 in REB

### (a) Solar Panel Installation Capacity under REB System:

Sl. No	Description of the Solar System	Installation (Nos.)	Max. Peak Capacity (MWp)
1	Installation of Solar Home System under Off-Grid Area (30Wp X 3030; 50Wp X 1650; 75Wp X 1037)	5717	0.251
2	Rooftop Solar System at Consumer end for new Connection under On-Grid Area but not connected with net metering	103793	19.7
3	Rooftop Solar system at different PBS under On-Grid Area but not connected with net metering	21	0.044
4	Rooftop Solar system at Upazila Complex (30kWp each) under On-Grid Area but not connected with net metering	15	0.45
5	Solar Irrigation Pump (5HP each) KOICA (5.16 kWp X20) & CCTF (6.72 kWp X20)	40	0.237
6	Solar Charging Station (01 no 30 kWp & 13 nos each 21 kWp)	14	0.303
7	Emergency Assistance Project for Displaced Myanmar National at Cox'sbazar. Street light stand alone 2000 nos. each capacity-120Wp, Solar Mini Grid 50nos. Each capacity-.960kWp for 2000 street light Solar Nano Grid 100nos each capacity 5.94 kWp	Street light-2000 Solar Mini Grid-50 Solar Nano Grid-100	1.032
8	Solar system at REB H/Q Training academy building with Net metering System under DESCO	1	0.049
9	Solar system at REB Executive Office building with Net metering System under DESCO	1	0.0045
<b>Total ( Solar System Capacity)</b>			<b>22.0705</b>

### (b) Net metering System at PBS & Consumer end:

Sl. No	Description of the System	Installed (Nos.)	Max. Peak Capacity (MWp)
1	On grid rooftop solar system at different PBS H/Q building	11	0.11
2	Net Metering system at consumer end till June-2023	365	49.1593
3	Net Metering system at consumer end at FY 2023-2024	11 (Target-55)	5.708 (Target-9.0)
<b>Total Achievement up to August-2023</b>		<b>387</b>	<b>54.978</b>

### (C) On-going Project : Solar Photovoltaic Pumping for Agricultural Irrigation by ADB Fund.

Sl. No	Description	Target		Installed up to August-2023	
		Nos	Capacity (MWp)	Nos	Capacity (MWp)
1	Solar Irrigation Pump	2000	19.3	261	2.42

### (d) Solar Mini-Grid (On grid)


Sl.	Description	Installed (Nos.)	Max. Peak Capacity (MWp)
1	Solar Mini-Grid (On grid System)	3	0.7402


Grand Total up to August-2023 : (a+b+c+d) = 80.21

MWp

  
04/09/23

স্বতন্ত্র দাপ্তরিক  
সহকারী প্রকৌশলী  
নবায়নযোগ্য জ্বালানি পরিদপ্তর  
বাপবিবো, ঢাকা।

  
০৪/০৯/২৩  
মঃ নজরুল ইসলাম  
প-পরিচালক (কারিগরি)  
নবায়নযোগ্য জ্বালানি পরিদপ্তর  
বাপবিবো, ঢাকা।

  
০৪/০৯/২৩  
অসিত কুমার ভৌমিক  
পরিচালক  
নবায়নযোগ্য জ্বালানি পরিদপ্তর  
বাপবিবো, ঢাকা।