

SUMMARY SHEET PROGRESS FOR ALL PROJECT (Month of February'2020)

SL. NO	Name of Project	Proj Trgt	FY 19-20 Trgt	Project Balance	Type of works	Cumulative Progress Up to June'19					This FY- Progress 2019-2020					Cumulative Line Construction Completed (KM) up to February 2020					Project Balance	
						No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 19	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres FY-19-20	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		UB		Grand Total (K.M)
								33 KV	Others				33 KV	Others				33 KV	Others			
						a	b	c	d	d	e	f	g	h	i= f+g+h	j	k	l	m	n=k+l+m		o
1	Closed Project	309089		39	New	5630595	305851	1476	4945	312272	0	0	0	0	0	5630595	305851	1476	4945	5608	312272	
		0		0	Reno	8858	905	96	741	1741	0	0	0	0	0	8858	905	96	741	40	1741	
2	1.5MCCP	59000	10729	10531	New	1001193	47696	46	726	48469	83039	6667	12	176	6856	1084232	54363	58	903	11105	55325	3633
		0	0	-42	Reno	238	7	0	35	42	50	0	0	0	0	288	7	0	36	0	43	
3	DDP-II	10000	0	9820	New	180338	9449	14	298	9760	50	-1	0	0	-1	180388	9448	14	298	2904	9760	-136
		0	0	0	Reno	2335	65	36	274	375	0	0	0	1	1	2335	65	36	275	0	376	
4	CSDP-II	10500	0	-137	New	203853	10208	113	270	10590	0	0	0	0	0	203853	10208	113	270	1933	10590	-160
		0	0	0	Reno	1017	2	0	68	70	0	0	0	0	0	1017	2	0	68	0	70	
5	UREDS:DCSD	8165	2464	5701	New	109545	4218	409	1019	5647	18594	810	57	24	891	128139	5029	466	1043	68	6538	922
		0	0	0	Reno	3575	241	82	35	358	3483	269	34	43	346	7058	510	116	78	0	705	
6	SDP	7300	1214	13	New	132267	6594	0	42	6636	10645	586	0	65	651	142912	7180	0	107	1373	7287	13
		0	0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
7	URIDS: DMCS	27000	21195	5805	New	72722	2449	73	1614	4136	74379	1866	81	2164	4111	147101	4314	155	3778	261	8247	14135
		0	0	0	Reno	33858	952	50	976	1978	49313	1082	25	1534	2640	83171	2034	75	2510	74	4619	
8	100% DMCS	39100	17900	21200	New	631699	29833	0	106	29939	120242	7002	0	129	7132	751941	36835	0	235	4772	37070	2026
		0	0	0	Reno	0	0	0	0	0	153	0	0	4	4	153	0	0	4	0	4	
9	URIDS RRKB	23500	16532	6968	New	98700	2815	204	2256	5275	75473	1663	56	2909	4628	174173	4478	260	5165	461	9903	9620
		0	0	0	Reno	36633	582	17	1389	1987	41530	639	54	1297	1991	78163	1221	71	2686	58	3978	
10	100% RRKB	38010	23574	14436	New	565389	24477	0	172	24648	155417	8848	1	242	9091	720806	33324	1	414	6568	33739	4162
		0	0	0	Reno	1253	65	0	6	71	471	27	0	11	38	1724	92	0	17	7	109	
11	SELF	0	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	0	13440	
		0	0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	0	22	
Grand Total Progress =		531664	93608	74337	New	8847938	457030	2335	11449	470813	537839	27441	207	5710	33358	9385777	484471	2542	17159	35052	504172	34214
		0	0	-42	Reno	87767	2827	294	3525	6645	95000	2017	113	2890	5020	182767	4844	407	6415	180	11665	
TOTAL =		531664	93608	74334		8935705	459856	2628	14973	477458	632839	29458	321	8600	38379	9568544	489314	2949	23573	35232	515837	34214