

## SUMMARY SHEET

### PROGRESS FOR ALL PROJECT (Month of May '2020)

SL. NO	Name of Project	Proj Trgt	FY 19-20 Trgt	Project Balance	Type of works	Cumulative Progress Up to June '19					This FY- Progress 2019-2020					Cumulative Line Construction Completed (KM) up to May 2020					Project Balance	
						No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 19	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres FY-19-20	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		UB		Grand Total (K.M)
								33 KV	Others				33 KV	Others				33 KV	Others			
						a	b	c	d	d	e	f	g	h	i= f+g+h	j	k	l	m	n=k+l+m		o
1	Closed Project	309089		39	New	5630595	305851	1476	4945	312272	0	0	0	0	0	5630595	305851	1476	4945	5608	312272	
		0		0	Reno	8858	905	96	741	1741	0	0	0	0	0	8858	905	96	741	40	1741	
2	1.5MCCP	59000	10729	10531	New	1001193	47696	46	726	48469	93710	7245	12	221	7478	1094903	54942	58	947	11602	55947	3010
		0	0	-42	Reno	238	7	0	35	42	50	0	0	0	0	288	7	0	36	0	43	
3	DDP-II	10000	0	9820	New	180338	9449	14	298	9760	50	-1	0	0	-1	180388	9448	14	298	2904	9760	-136
		0	0	0	Reno	2335	65	36	274	375	0	0	0	1	1	2335	65	36	275	0	376	
4	CSDP-II	10500	0	-137	New	203853	10208	113	270	10590	0	0	0	0	0	203853	10208	113	270	1933	10590	-160
		0	0	0	Reno	1017	2	0	68	70	0	0	0	0	0	1017	2	0	68	0	70	
5	UREDS:DCSD	8165	2464	5701	New	109545	4218	409	1019	5647	22173	957	99	23	1079	131718	5175	508	1043	68	6726	720
		0	0	0	Reno	3575	241	82	35	358	3923	267	39	55	361	7498	508	121	90	0	719	
6	SDP	7300	1214	-139	New	132267	6594	0	42	6636	13491	727	0	76	803	145758	7321	0	118	1481	7439	-139
		0	0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
7	URIDS: DMCS	27000	21195	5805	New	72722	2449	73	1614	4136	95634	2277	111	2830	5218	168356	4725	185	4444	347	9354	12346
		0	0	0	Reno	33858	952	50	976	1978	63350	1481	36	1805	3322	97208	2434	86	2781	74	5300	
8	100% DMCS	39100	17900	21200	New	631699	29833	0	106	29939	152550	8223	0	162	8385	784249	38055	0	268	5428	38324	773
		0	0	0	Reno	0	0	0	0	0	153	0	0	4	4	153	0	0	4	0	4	
9	URIDS RRKB	23500	16532	6968	New	98700	2815	204	2256	5275	90659	1930	73	3944	5947	189359	4745	277	6200	532	11222	7721
		0	0	0	Reno	36633	582	17	1389	1987	55444	817	65	1689	2570	92077	1398	81	3078	100	4557	
10	100% RRKB	38010	23574	14436	New	565389	24477	0	172	24648	193738	10584	8	341	10932	759127	35061	8	513	7122	35581	2309
		0	0	0	Reno	1253	65	0	6	71	-556	36	0	14	49	697	100	0	19	9	120	
11	SELF	0	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	0	13440	
		0	0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	0	22	
Grand Total Progress =		531664	93608	74186	New	8847938	457030	2335	11449	470813	662005	31942	303	7597	39842	9509943	488972	2638	19045	37023	510655	26444
		0	0	-42	Reno	87767	2827	294	3525	6645	122364	2600	140	3567	6307	210131	5427	434	7092	223	12953	
TOTAL =		531664	93608	74182		8935705	459856	2628	14973	477458	784369	34542	443	11164	46149	9720074	494399	3072	26137	37246	523607	26444