

## SUMMARY SHEET

### PROGRESS FOR ALL PROJECT (Month of December '2020)

SL. NO	Name of Project	Proj Trgt	FY 20-21 Trgt	Project Balance	Type of works	Cumulative Progress Up to June'20					This FY- Progress 2020-2021					Cumulative Line Construction Completed (KM) up to December 2020					Project Balance
						No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progress up to June 20	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progress FY-20-21	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Grand Total (K.M)	
								33 KV	Others				33 KV	Others				33 KV	Others		
a	b	c	d	d	e	f	g	h	i= f+g+h	j	k	l	m	n=k+l+m	o	p	q	r	s=p+q+r	t	
1	Closed Project	329589	0	9722	New	6014836	325508	1602	5513	332623	0	0	0	0	0	6014836	325508	1602	5513	332623	
		0	0	0	Reno	12210	971	131	1085	2187	0	0	0	0	0	12210	971	131	1085	2187	
2	1.5MCCP	59000	3286	2784	New	1107241	55228	58	931	56216	20472	1578	0	85	1663	1127713	56806	58	1016	57880	1017
		0	0	-101	Reno	288	21	0	80	101	202	0	0	3	3	490	21	0	83	104	
3	UREDS:DCSD	7890	1015	6875	New	129660	5119	439	716	6274	4545	287	21	6	313	134205	5406	460	721	6587	577
		0	0	0	Reno	6642	249	201	237	687	693	0	39	0	39	7335	249	240	237	726	
4	SDP	7850	314	80	New	148319	7408	0	123	7531	3708	158	0	81	239	152027	7566	0	204	7770	80
		0	0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5	URIDS: DMCS	27000	12028	14972	New	187821	5068	193	4809	10071	30584	913	47	1336	2296	218405	5981	240	6146	12367	6129
		0	0	0	Reno	87185	2046	89	3435	5569	23796	1481	54	1400	2935	110981	3526	143	4835	8504	
6	100% DMCS	47840	8988	38852	New	796937	38930	0	276	39206	101249	3463	20	150	3633	898186	42393	20	426	42839	4992
		0	0	0	Reno	153	0	0	8	8	153	0	0	0	0	306	0	0	9	9	
7	URIDS RRKB	23500	7753	15747	New	177808	4856	158	4606	9621	14659	587	51	1329	1967	192467	5444	209	5935	11588	4190
		0	0	0	Reno	109791	1357	200	5007	6565	15192	159	26	971	1157	124983	1517	226	5978	7721	
8	100% RRKB	48255	11123	37132	New	777193	36853	8	591	37452	95297	4802	2	219	5024	872490	41656	10	810	42476	5723
		0	0	0	Reno	644	0	0	50	50	156	0	0	6	6	800	0	0	56	56	
9	SELF	0	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
Grand Total Progress =		550924	44507	126164	New	9561452	492411	2459	17565	512434	270514	11789	141	3206	15136	9831966	504199	2600	20771	527569	22707
		0	0	-101	Reno	216913	4653	635	9903	15190	40192	1640	120	2380	4140	257105	6293	754	12283	19330	
TOTAL =		550924	44507	135785		9778365	497064	3093	27467	527624	310706	13429	261	5586	19275	10089071	510492	3354	33053	546900	22707