

Line Construction Status of FY 2021-22 (Project Wise)

(Up to September-2021)

SL. No.	Name of Project	DPP Target (km)	Progress Up to June 2021 (km)	FY 2021-22			Total Progress Up to September'21	
				FY-Target	FY-Progress		km	%
				km	km	%		
1	1.5 MCCP	59000	58630	647	382	59%	59012	100%
2	100% DMCS	47840	44102	3738	1238	33%	45340	95%
3	100% RRKB	48255	43793	4481	1740	39%	45533	94%
4	PBS Fund			1339				
Total =		155095	146524	10205	3360	33%	149884	97%

01. Line (Target: New- 10,205 km):

This Month (km)	This FY 2021-22 (km)	Cumulative (km)			Comparison with Previous FY 2020-21		
		New	Upgradaton	Total	Target	Achivement	%
1,335	N- 3038+ U-322= 3,360 (33%)	519180	44541	563721	44507	9402	21%

02. Sub-Station (Target: 2050 MVA):

This Month	This FY-2021-22	Cumulative	
		Nos	MVA
N-05 (90) + A-09 (90) = 5 Nos (180 MVA)	N-28 (340)+ A-19 (190)= 28 Nos (530 MVA)	1188	15575

03. Line Energization:

- (a) Total Energized Line Up to June 2021 : 526868 km
- (b) Line Energized in FY 2021-22 : 3360 km (This Month 1,335 km)
- (c) Cumulative : 530228 km