

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of April'2022

SI No	Name of Project	Project Target	FY (2021-22) Target	Project Balance	Cumulative Line Construction Completed			This FY (2021-22) Progress										Cumulative Line Construction Completed (km) up to April'22										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV			Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6556048	348048	385437	0	0	0	0	0	0	0	0	0	6556048	13438	134094	100477	100039	348048	3855	33534	385437	0	385437	0	0	0	
2	1.5MCC	59000	647	-332	1161386	57397	58630	23944	115	193	45	256	608	23	71	702	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	59332	1494589	2637190	2392319	
3	DNE(E)	47840	3738	615	931771	43533	44102	33625	340	806	355	1323	2823	19	282	3124	965396	1130	3841	21804	19580	46356	53	816	47225	11539	47225	1217643	1900237	1807371	
4	DNE(W)	48255	4481	1088	970910	42809	43793	-6007	492	776	-192	1963	3039	11	325	3375	964903	1633	5887	19553	18775	45848	23	1296	47167	11638	47167	935057	1902693	1767222	
5	PBS Fund	0	1339	0	274376	7855	11518	56774	57	334	535	684	1610	76	456	2142	331150	206	1927	3531	3801	9465	229	3966	13660	746	13660	329651	372317	347532	
6	Deposit	0	0	0	342084	16489	16881	17711	13	229	309	157	708	2	49	758	359795	208	5174	7556	4259	17197	24	418	17639	196	17639	1216781	383320	311051	
Total=		155095	10205	1371	10236575	516131	560360	126047	1016	2338	1051	4382	8787	131	1182	10100	10362622	18100	154448	181748	170622	524918	4265	41277	570460	38600	570460	5193720	7195757	6625495	