

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of May'2022

SI No	Name of Project	Project Target	FY (2021-22) Target	Project Balance	Cumulative Line Construction Completed			This FY (2021-22) Progress										Cumulative Line Construction Completed (km) up to May'22										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV			Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6556048	348048	385437	0	0	0	0	0	0	0	0	0	6556048	13438	134095	100477	100039	348048	3855	33534	385437	0	348048	0	0	0	
2	1.5MCC	59000	647	-332	1161386	57397	58630	23944	115	193	45	256	608	23	71	702	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319	
3	DNE(E)	47840	3738	575	931771	43533	44102	39269	355	825	328	1340	2848	19	297	3164	971040	1146	3860	21778	19597	46381	53	831	47265	11618	46381	1223472	1903098	1813101	
4	DNE(W)	48255	4481	1063	970910	42809	43793	9658	510	742	42	1794	3088	11	300	3400	980568	1651	5854	19788	18606	45898	23	1272	47192	11845	45898	953375	1862455	1787381	
5	PBS Fund	0	1339	0	274376	7855	11518	74463	91	383	595	794	1863	82	498	2442	348839	241	1976	3590	3911	9718	235	4008	13960	821	9718	337147	378263	355215	
6	Deposit	0	0	0	342084	16489	16881	22503	16	244	340	169	769	2	137	908	364587	211	5189	7587	4271	17258	24	507	17789	197	17258	1244024	420157	314618	
Total=		155095	10205	1306	10236575	516131	560360	169837	1087	2387	1350	4352	9176	137	1303	10615	10406412	18171	154497	182046	170592	525307	4271	41398	570975	38963	525307	5252606	7201163	6662634	