

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of January '2023

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress										Cumulative Line Construction Completed (km) up to January'23								Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)			
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created			Connected			
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New							33 kV	Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=gj	n=km	p	q	r	s	t	u=qt	v	w	x=u.w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0
2	1.5MCC	59000	0	-332	1185330	56005	59332	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319	
3	DNE(E)	47840	0	-828	987575	46944	47850	15152	23	116	72	419	629	0	189	818	1002727	1246	4236	21401	20691	47574	56	1039	48668	12165	47574	1307238	1959951	1908586	
4	DNE(W)	48255	0	-634	977661	46663	48084	14927	41	138	87	479	745	0	60	805	992588	1793	6185	19478	19952	47408	49	1432	46889	12169	47408	1002934	1913807	1827545	
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
6	PBS Fund	0	5954	0	352999	9985	14227	35107	92	276	661	1246	2275	59	788	3121	388106	322	2283	4409	5245	12259	293	4795	17348	1250	12259	560666	441977	428023	
7	Deposit	0	1396	0	364587	17258	17789	12290	10	167	486	205	868	6	24	898	376877	221	5357	8072	4476	18126	30	531	18687	220	18126	1365292	456524	340396	
Total=		174415	8000	17526	10420040	526636	572451	77476	166	697	1305	2349	4517	64	1061	5642	10497516	18505	155659	182507	174482	531153	4363	42577	578093	40285	531153	5730718	7409449	6896869	