

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of February '2023

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22											This FY (2022-23) Progress											Cumulative Line Construction Completed (km) up to February'23											Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New		No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected															
						Total-New	Grand Total		33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV	Others													
										3φ	1φ								3φ	1φ																					
a	b	c	d	e=c-ah	f	k=g+j	n=k+m	p	q	r	s	t	u=q+t	v	w	x=u+w	z	aa	ab	ac	ad	ae=aa+ad	af	ag	ah=ae+ag	ai	aj	ak	al	am											
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0										
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319										
3	DNE(E)	47840	0	-828	987575	46944	47850	15152	23	116	72	419	629	0	189	818	1002727	1246	4236	21401	20691	47574	56	1039	48668	12165	47574	1307238	1959951	1908586											
4	DNE(W)	48255	0	-634	977661	46663	48084	14927	41	138	87	479	745	0	60	805	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545											
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0											
6	PBS Fund	0	5954	0	352999	9985	14227	42778	112	337	769	1472	2691	67	898	3656	395777	343	2344	4518	5471	12675	301	4906	17883	1300	12675	567922	446629	432932											
7	Deposit	0	1396	0	364587	17258	17789	14561	11	194	539	224	968	6	26	1000	379148	222	5383	8126	4495	18226	30	533	18789	220	18226	1370138	457194	337201											
Total=		174415	8000	17526	10420040	526636	572451	87418	188	785	1467	2594	5033	73	1173	6279	10507458	18527	155747	182668	174727	531669	4372	42689	578730	40335	531669	5742820	7414771	6898583											