

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩  
 ভাঃসন: ০২  
 তারিখ: ০২/০১/২০২২ খ্রিঃ।

### Line Construction Report of BREB for the Month of August '2023

Sl No	Name of Project	Project Target	Cumulative Line Construction Completed (km) up to June'23			This FY (2023-24) Progress										Cumulative Line Construction Completed (km) up to August'23										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)		
			No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
							33 kV	HT		LT	Total-New	33 kV				Others	33 kV	HT		LT	Total-New							33 kV	Others	
								3φ	1φ									3φ	1φ											
a	b	c	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	y	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3865	33534	385170	0	347781	0	0	0
2	1.5MCC	59000	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319	
3	DNE(E)	47840	1002727	47574	48668	0	0	0	0	0	0	0	0	0	1002727	1246	4236	21401	20691	47574	56	1038	48668	12165	47574	1307238	1959951	1908586		
4	DNE(W)	48255	992588	47408	48889	0	0	0	0	0	0	0	0	0	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545		
5	MCEP(KD)	19320	6043	33	68	2596	17	9	6	4	37	0	120	157	12	8639	19	17	10	23	70	0	155	225	18	70	1435	535	535	
6	PBS Fund	0	419364	14252	19719	13800	37	51	65	169	322	27	549	898	32	433164	494	2659	5027	6393	14574	344	5699	20617	1351	14574	603713	506610	496486	
7	Deposit	0	405811	19603	20171	12153	12	122	248	62	445	3	64	512	8	417964	266	5832	9103	4848	20048	35	599	20683	229	20048	1512865	423942	351432	
Total=			174415	10563751	534656	582016	28549	67	182	319	236	804	30	733	1567	52	10592300	18741	156529	184165	176025	535460	4420	43704	583583	40413	535459	5922773	7442035	6976903