

প্রঃ প্রঃ (প্রঃ)/০০৮-০০০

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of March '2024

Sl No	Name of Project	Project Target	FY (2023-24) Target		Project Balance	Cumulative Line Construction Completed (km) up to June'23			This FY (2023-24) Progress							Cumulative Line Construction Completed (km) up to March'24							Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)														
			New	UP		No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation			Grand Total	UB	Facility created	Connected											
										33 KV	HT		LT	Total-New	33 KV			Others	33 KV	HT		LT							Total-New	33 KV	Others								
											3φ	1φ								3φ	1φ																		
a	b	c	d	e	f	g	h	i	j	k	l	m	n	o	p	q	r	s	t	u	v	w	x	y	z	aa	ab	ac	ad	ae	af	ag	ah	ai	aj	ak	al	am	an
1	Closed Project	0	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0	
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319		
3	DNE(E)	47840	0	-828	1002727	47574	48668	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1002727	1246	4236	21401	20691	47574	56	1038	48668	12165	47574	1307238	1959951	1908586		
4	DNE(W)	48255	0	-634	992588	47408	48889	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913607	1827545		
5	MCEP(KD)	19320	0	4075	17989	6043	33	68	22253	88	91	25	33	236	0	1027	1263	28296	90	99	29	52	269	0	1062	1331	275	269	5918	755	719								
6	MCEP (DMD)	31900	0	155	31860	0	0	0	324	0	0	0	0	0	40	40	324	0	0	0	0	0	0	0	0	0	40	40	0	0	0	0	0	0	0	0	0	0	
7	MCEP (BD)	5473	0	170	5421	0	0	0	1783	0	10	0	0	10	0	42	52	1783	0	10	0	0	10	0	0	0	42	52	0	10	0	0	0	0	0	0	0	0	
8	PBS Fund	0	1321	2039	0	419364	14252	19719	41003	114	230	249	641	1234	132	2193	3559	460367	571	2839	5212	6865	15487	449	7342	23278	1513	15487	658944	568736	546989								
9	Deposit	0	1779	461	0	405811	19603	20171	43394	38	410	959	286	1694	26	386	2106	449205	292	6120	9814	5072	21297	58	921	22276	244	21297	1771969	464003	391010								
Total=		211788	3100	6900	53476	10563751	534656	582016	108757	240	741	1233	960	3174	158	3688	7020	10672508	18915	157087	185079	176750	537830	4548	46659	589036	40847	537830	6241590	7544442	7067168								