

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of August'2024

SI No	Name of Project	Project Target	FY (2024-25) Target		Cumulative Line Construction Completed (km) up to June'24			This FY (2024-25) Progress										Cumulative Line Construction Completed (km) up to August'24								Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)								
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	No. of Pole Erected	New				Up-gradation		Grand Total	UB			Facility created	Connected							
			33 kV	HT					LT	Total-New	33 kV	Others	33 kV	3φ				1φ	LT	Total-New	33 kV	Others														
			d	e	g	h	i	j	k	l	m	n	o	p	q	r	s	t	u	v	w	x	y	z	aa			ab	ac	ad	ae	af	ag	ah	ai	aj
1	Closed Project	0		0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	1.5MCC	58840		0	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
3	DNE(E)	47535		0	1002727	47574	48668	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
4	DNE(W)	48255		0	992588	47408	48889	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5	MCEP(KD)	19320	550	2510	28296	269	4083	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
6	MCEP (DMD)	31900	435	870	324	0	155	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
7	MCEP (BD)	5473	215	420	2765	10	152	820	0	2	0	0	2	0	5	8	0	3585	0	12	0	0	12	0	147	160	0	12	0	0	0	0	0	0	0	
8	PBS Fund	0	1600	0	460367	15487	23425	2461	11	40	9	51	111	0	0	111	0	462828	582	2879	5220	6916	15598	456	7483	23536	1512	15598	650426	543384	521205					
9	Deposit	0	400	0	449205	21297	22315	1341	0	14	29	13	56	0	0	56	0	450546	292	6134	9843	5084	21353	66	952	22370	244	21353	1775692	468862	395888					
Total=		211323	3200	3800	10673490	537830	592188	4622	11	56	38	64	169	0	5	174	0	10678112	18926	157143	185117	176813	537999	4562	49802	592363	40846	537999	6237070	7523949	7046262					