

SUMMARY SHEET

PROGRESS FOR ALL PROJECT (Month of February '2019)

SL. NO	Name of Project	Proj Trgt	FY 18-19 Trgt	Type of works	Cumulative Progress Up to June'18				This FY- Progress 2018-2019				Cumulative Line Construction Completed (KM) up to February' 2019					Project Balance		
					No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 18	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		No. of Pole Erected	Total Line (KM)	Up-gradation (KM)			Grand Total (K.M)	
							33 KV	Others				33 KV	Others			33 KV	Others			
					a	b	c	d	e	f	g	h	i=f+g+h	j	k	l	m		n=k+l+m	o
1	Closed Project	288378		New	5259640	287605	1471	3405	292481						5259640	287605	1471	3405	292481	
				Reno	1209	861			861							1209	861	0	0	
2	1.5MCCP	59000	9334	New	714522	32052	39	406	32498	209758	10502	8	208	10719	924280	42555	47	614	43216	15748
		0	0	Reno	146	10	0	12	21	73	3	0	12	15	219	12	0	24	36	
3	BDP-II	5711	549	New	89544	4931	5	163	5099	2007	183	2	52	237	91551	5114	7	215	5336	278
		0	0	Reno	350	25	24	14	63	1124	9	0	25	34	1474	35	24	39	97	
4	KDP-II	6500	106	New	118221	5392	5	795	6192	2627	73	0	31	104	120848	5466	5	826	6296	1
		0	0	Reno	1821	202	0	0	202	1218	0	0	0	0	3039	202	0	0	203	
5	DDP-II	10000	469	New	172511	9051	27	343	9422	6463	285	19	105	409	178974	9336	46	448	9830	25
		0	0	Reno	1508	68	0	77	145	387	0	0	0	0	1895	68	0	77	145	
6	RRDP-II	8500	196	New	155716	7608	0	630	8237	1415	115	0	93	207	157131	7722	0	722	8444	-67
		0	0	Reno	1009	43	0	55	98	1497	2	0	23	25	2506	45	0	78	123	
7	CSDP-II	10500	400	New	194964	9908	90	158	10156	6844	849	0	32	881	201808	10757	90	190	11037	-567
		0	0	Reno	165	2	0	28	30	460	0	0	0	0	625	2	0	28	30	
8	UREDS:DCSD	8165	1504	New	81758	3513	304	837	4653	17406	473	48	155	676	99164	3986	352	992	5329	2565
		0	0	Reno	1607	47	60	12	119	1525	146	4	2	152	3132	193	64	14	271	
9	SDP	7300	2997	New	73625	3330	0	8	3338	44432	2263	0	24	2287	118057	5593	0	32	5625	1675
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
10	URIDS: DMCS	27000	4608	New	14414	589	9	142	740	30951	869	57	642	1568	45365	1459	66	784	2309	23884
		0	0	Reno	901	40	0	42	82	15349	397	14	313	725	16250	437	14	355	807	
11	100% DMCS	39100	12590	New	324019	9555	0	39	9594	217471	13585	0	26	13611	541490	23141	0	64	23205	15895
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
12	URIDS RRKB	23500	4147	New	17517	623	8	199	830	42477	1092	31	737	1859	59994	1715	38	935	2689	19916
		0	128	Reno	3860	62	5	97	164	13513	181	2	548	731	17373	243	7	645	895	
13	100% RRKB	38010	12972	New	238652	7568	0	50	7619	248972	11219	0	90	11309	487624	18787	0	140	18927	19039
		0	0	Reno	283	20	0	6	26	553	18	0	0	18	836	38	0	6	44	
14	SELF	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
Grand Total Progress =		243286	49872	New	7676740	395166	1957	7176	404299	830823	41509	165	2193	43866	8507563	436675	2122	9368	448165	98392
		0	128	Reno	12859	1389	103	341	1833	35699	756	20	923	1700	48558	2145	123	1265	3533	
TOTAL =		531664	50000		7689599	396555	2060	7517	406132	866522	42265	185	3116	45566	8556121	438820	2245	10633	451698	98392