

SUMMARY SHEET PROGRESS FOR ALL PROJECT (Month of August '2019)

SL. NO	Name of Project	Proj Trgt	FY 19-20 Trgt	Type of works	Cumulative Progress Up to June'19				This FY- Progress 2019-2020					Cumulative Line Construction Completed (KM) up to August 2019				Project Balance		
					No. of Pole Erected	Total Line (K ^M)	Up-gradation (KM)		Total Progres up to June 18	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres FY-19-20	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Grand Total (K.M)	
							33 KV	Others				33 KV	Others				33 KV			Others
					a	b	c	d	e	f	g	h	i=f+g+h	j	k	l	m		n=k+l+m	o
1	Closed Project	309089		New	5630595	305851	1476	4945	312272	0	0	0	0	0	5630595	305851	1476	4945	312272	8177
		0		Reno	8858	905	96	741	1741	0	0	0	0	0	8858	905	96	741	1741	
2	1.5MCCP	59000	10729	New	1001193	47696	46	726	48469	34087	2234	4	74	2312	1035280	49930	50	801	50781	-136
		0	0	Reno	238	7	0	35	42	0	0	0	0	-1	180388	9448	14	298	9760	
3	DDP-II	10000	0	New	180338	9449	14	298	9760	50	-1	0	0	1	2335	65	36	275	376	-160
		0	0	Reno	2335	65	36	274	375	0	0	0	0	0	203853	10208	113	270	10590	
4	CSDP-II	10500	0	New	203853	10208	113	270	10590	0	0	0	0	0	1017	2	0	68	70	1931
		0	0	Reno	1017	2	0	68	70	0	0	0	0	0	113966	4357	410	1055	5822	
5	URIDS:DCSD	8165	2464	New	109545	4218	409	1010	5647	4421	139	1	35	175	113966	4357	410	1055	5822	498
		0	0	Reno	3578	241	62	35	358	227	20	14	20	64	3802	261	96	55	412	
6	SDP	7300	1214	New	132267	6584	0	42	6836	3581	146	0	18	164	135848	6740	0	60	6801	19896
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
7	URIDS: DMCS	27000	21195	New	72722	2449	73	1614	4136	9926	322	7	278	607	82648	2770	80	1892	4743	7272
		0	0	Reno	33858	952	50	976	1978	8387	248	10	125	383	42245	1201	60	1101	2361	
8	100% DMCS	39100	17900	New	631699	29833	0	106	29939	26917	1854	0	35	1889	658616	31687	0	141	31828	15100
		0	0	Reno	0	0	0	0	0	47	0	0	0	0	47	0	0	0	0	
9	URIDS RRBK	23500	16532	New	98700	2815	204	2256	5275	13761	338	17	494	848	112461	3153	220	2750	6123	11251
		0	0	Reno	36633	582	17	1389	1987	4745	74	18	198	290	41378	656	34	1587	2277	
10	100% RRBK	38010	23574	New	565389	24477	0	172	24648	30083	1979	0	52	2031	595472	26456	0	224	26680	13440
		0	0	Reno	1253	65	0	6	71	0	8	0	0	8	1253	73	0	6	79	
11	SELF	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	63831
		0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
Grand Total Progress =		531664	93608	New	8847938	457030	2335	11449	470813	122826	7012	29	986	8026	8970764	464041	2363	12435	478839	63831
		0	0	Reno	87767	2827	294	3525	6645	13406	350	41	344	735	101173	3177	335	3869	7380	63831
TOTAL =		531664	93608		8935705	459856	2628	14973	477458	136232	7362	70	1330	8762	9071937	467218	2698	16303	486220	63831