

## SUMMARY SHEET

### PROGRESS FOR ALL PROJECT (Month of June '2019)

SL. NO	Name of Project	Proj Trgt	FY 18-19 Trgt	Type of works	Cumulative Progress Up to June'18				This FY- Progress 2018-2019				Cumulative Line Construction Completed (KM) up to June' 2019				Project Balance			
					No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 18	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Grand Total (K.M)		
							33 KV	Others				33 KV	Others			33 KV			Others	
					a	b	c	d	e	f	g	h	i=f+g+h	j	k	l		m	n=k+l+m	o
1	Closed Project	288378		New	5259640	287605	1471	3405	292481						5259640	287605	1471	3405	292481	
				Reno	1209	861			861						1209	861	0	0	861	
2	1.5MCCP	59000	9334	New	714522	32052	39	406	32498	286671	15644	7	320	15971	1001193	47696	46	726	48469	10489
		0	0	Reno	146	10	0	12	21	92	-2	0	24	21	238	7	0	35	42	
3	BDP-II	5711	549	New	89544	4931	5	163	5099	3678	255	-5	-163	87	93222	5186	0	0	5186	42
		0	0	Reno	350	25	24	14	63	1754	-25	67	378	420	2104	0	91	393	483	
4	KDP-II	6500	106	New	118221	5392	5	795	6192	2938	72	0	31	103	121159	5464	5	827	6296	2
		0	0	Reno	1821	202	0	0	202	1218	-202	5	197	0	3039	0	5	197	202	
5	DDP-II	10000	469	New	172511	9051	27	343	9422	7827	397	-13	-46	339	180338	9449	14	298	9760	-136
		0	0	Reno	1508	68	0	77	145	827	-3	36	198	230	2335	65	36	274	375	
6	RRDP-II	8500	196	New	155716	7608	0	630	8237	858	-11	0	84	73	156574	7597	0	713	8310	-5
		0	0	Reno	1009	43	0	55	98	1497	0	0	97	97	2506	43	0	152	195	
7	CSDP-II	10500	400	New	194964	9908	90	158	10156	8889	300	23	111	434	203853	10208	113	270	10590	-160
		0	0	Reno	165	2	0	28	30	852	0	0	40	40	1017	2	0	68	70	
8	UREDS:DCSD	8165	3441	New	81758	3513	304	837	4653	27787	706	105	183	994	109545	4218	409	1019	5647	2160
		0	0	Reno	1607	47	60	12	119	1968	194	22	23	239	3575	241	82	35	358	
9	SDP	7300	2997	New	73625	3330	0	8	3338	58642	3264	0	34	3298	132267	6594	0	42	6636	664
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
10	URIDS: DMCS	27000	10790	New	14414	589	9	142	740	58308	1859	64	1472	3395	72722	2449	73	1614	4136	20886
		0	0	Reno	901	40	0	42	82	32957	912	50	934	1896	33858	952	50	976	1978	
11	100% DMCS	39100	12590	New	324019	9555	0	39	9594	307680	20278	0	68	20345	631699	29833	0	106	29939	9161
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
12	URIDS RRKB	23500	10692	New	17517	623	8	199	830	81183	2191	196	2058	4445	98700	2815	204	2256	5275	16238
		0	0	Reno	3860	62	5	97	164	32773	519	12	1292	1823	36633	582	17	1389	1987	
13	100% RRKB	38010	12972	New	238652	7568	0	50	7619	326737	16908	0	121	17030	565389	24477	0	172	24648	13291
		0	0	Reno	283	20	0	6	26	970	45	0	0	45	1253	65	0	6	71	
14	SELF	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
Grand Total Progress =		243286	64536	New	7676740	395166	1957	7176	404299	1171198	61863	378	4273	66514	8847938	457030	2335	11449	470813	72632
		0	0	Reno	12859	1389	103	341	1833	74908	1438	191	3183	4812	87767	2827	294	3525	6645	
TOTAL =		531664	64536		7689599	396555	2060	7517	406132	1246106	63301	568	7457	71326	8935705	459856	2628	14973	477458	72632