

ANNUAL PROCUREMENT PLAN FOR GOODS, 2023-2024 (3rd Revised)

Ministry/ Division

Ministry of Energy & Mineral Resources / Power

Agency

Bangladesh Rural Electrification Board

Total TK. In lac

303,031.481

Procuring Entity Name & Code

Directorate of Procurement, BREB

Project Name & Code


Fund for Procurement of O&M Materials for the PBS

Bld Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-92	-	Purchase of 33kV ACR for storing at CWH (Dhk/Kln/Ctg)	Nos.	90	OTM (NCT)/ e-GP	BREB	BREB	1,306.80	Planned Dates	05-Feb-24	4-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		90				1,306.80									
PBSF-G-94	-	Purchase of 11 kV ACR for storing at CWH (Dhk/Kln/Ctg)	Nos.	180	OTM (NCT)/ e-GP	BREB	BREB	1,710.72	Planned Dates	05-Feb-24	4-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		180				1,710.72									
PBSF-G-131	-	Purchase of Fuse Cut-out for storing at CWH (Dhk/Kln/Ctg)	Nos.	60000	OTM (NCT)	BREB	BREB	2,368.20	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		60000				2,368.20									
PBSF-G-143	-	Purchase of Bare Conductor (D-2) for storing at CWH (Dhk/Kln/Ctg)	Km.	3580	OTM (NCT)/ e-GP	BREB	BREB	2,300.150	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total						2,300.150									
PBSF-G-183	-	Purchase of Super Enamel Copper Wire for storing at CWH (Dhk/Kln/Ctg)	kg.	Lot	OTM (NCT) / e-gp	BREB	BREB	2,203.72	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total						2,203.72									
PBSF-G-189	-	Purchase of 33kV Circuit Breaker for storing at CWH (Dhk/Kln/Ctg)	Nos.	50	OTM (NCT)/ e-GP	HOPE	BREB	557.00	Planned Dates	05-Feb-24	4-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		50				557.00									
PBSF-G-191	-	Purchase of Line Tools for storing at CWH (Dhk/Kln/Ctg)	Nos.	Lot	OTM (NCT)/ e-GP	BREB	BREB	1,403.688	Planned Dates	05-Feb-24	4-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		Lot				1,403.688									
PBSF-G-194	-	Purchase of Copper Conductor (D-6 & D-7) for storing at CWH (Dhk/Kln/Ctg)	Km.	900	OTM (NCT)/ e-GP	BREB	BREB	1,593.880	Planned Dates	05-Feb-24	4-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		900				1,593.88									

- ৯৬৬ -




মোঃ শাকিল হাসান
সহকারী প্রকৌশলী
এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।


(মোঃ শওকত হোসেন)
সহকারী প্রকৌশলী

এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।



৩৩৩
মোঃ নাজমুল হক (আব্বাস আলী হোসেন)
পরিচালক
এমপিএসএস পরিদপ্তর
বাপবিবো, ঢাকা।



পরিচালক (ডায়েরী)
সহকারী পরিদপ্তর
বাপবিবো, ঢাকা।

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-215		Purchase of Line Hardware for storing at CWH (Dhk/Kin/Ctg)	Nos.	Lot	OTM (NCT)/ e-GP	BREB	BREB	1,929.14	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				Lot			1,929.14										
PBSF-G-218		Purchase of Insulator for storing at CWH (Dhk/Kin/Ctg)	Nos.	40000	OTM (NCT)/ e-GP	Member	BREB	261.25	Planned Dates	05-Feb-24	26-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	15-Apr-24	05-Aug-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
Sub-Total				40000			261.25										
PBSF-G-219		Purchase of Bare Conductor (D-3) for storing at CWH (Dhk/Kin/Ctg)	Km.	1800	OTM (NCT)/ e-GP	BREB	BREB	2,270.52	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				1800			2,270.52										
PBSF-G-220		Purchase of Bare Conductor (D-5 & D-28) for storing at CWH (Dhk/Kin/Ctg)	Km.	1275	OTM (NCT)/ e-GP	BREB	BREB	2,300.78	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				1275			2,300.78										
PBSF-G-221		Purchase of Bare Conductor (D-27) for storing at CWH (Dhk/Kin/Ctg)	Km.	600	OTM (NCT)/ e-GP	BREB	BREB	2,288.16	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				600			2,288.16										
PBSF-G-223		Purchase of Insulated Conductor (D-11) for storing at CWH (Dhk/Kin/Ctg)	Km.	6600	OTM (NCT)/ e-GP	BREB	BREB	2,300.43	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	26	112	189
									Actual Dates								
Sub-Total				6600			2,300.43										
PBSF-G-224		Purchase of Insulated Conductor (D-62) for storing at CWH (Dhk/Kin/Ctg)	Km.	1000	OTM (NCT)/ e-GP	BREB	BREB	1,742.73	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				1000			1,742.73										
PBSF-G-226		Purchase of Connector (I-45 & I-73) for storing at CWH (Dhk/Kin/Ctg)	Nos.	15000	OTM (NCT)/ e-GP	Member	BREB	218.50	Planned Dates	05-Feb-24	26-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	15-Apr-24	05-Aug-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
Sub-Total				15000			218.50										
PBSF-G-231		Purchase of Three Phase Meter for storing at CWH (Dhk/Kin/Ctg)	Nos.	9000	OTM (NCT)/ e-GP	BREB	BREB	1,215.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				9000			1,215.00										

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten mark]

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-233		Purchase of Three Phase Meter Socket for storing at CWH (Dhk/Kln/Ctg)	Nos.	9000	OTM (NCT)/ e-GP	HOPE	BREB	475.20	Planned Dates	05-Feb-24	26-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	15-Apr-24	05-Aug-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
Sub-Total				9000			475.20										
PBSF-G-238		Purchase of SPC Pole for Different PBSs under Rangpur Zone	Nos.	8755	OTM (NCT)/ e-GP	BREB	BREB	2,236.17	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				8755			2,236.17										
PBSF-G-239		Purchase of SPC Pole for Different PBSs under Bogra Zone	Nos.	7656	OTM (NCT)/ e-GP	BREB	BREB	2,031.75	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				7656			2,031.75										
PBSF-G-240		Purchase of SPC Pole for Different PBSs under Rajshahi Zone	Nos.	8574	OTM (NCT)/ e-GP	BREB	BREB	2,449.04	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				8574			2,449.04										
PBSF-G-241		Purchase of SPC Pole for Different PBSs under Jessore Zone	Nos.	9715	OTM (NCT)/ e-GP	BREB	BREB	2,431.08	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				9715			2,431.08										
PBSF-G-242		Purchase of SPC Pole for Different PBSs under Barishal Zone	Nos.	6534	OTM (NCT)/ e-GP	BREB	BREB	2,014.45	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				6534			2,014.45										
PBSF-G-244		Purchase of SPC Pole for Different PBSs under Dhaka (North) Zone	Nos.	8010	OTM (NCT)/ e-GP	BREB	BREB	2,453.26	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				8010			2,453.26										
PBSF-G-245		Purchase of SPC Pole for Different PBSs under Dhaka (South) Zone	Nos.	8638	OTM (NCT)/ e-GP	BREB	BREB	2,489.81	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				8638			2,489.81										
PBSF-G-246		Purchase of SPC Pole for Different PBSs under Mymensingh Zone	Nos.	7592	OTM (NCT)/ e-GP	BREB	BREB	2,460.35	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				7592			2,460.35										
PBSF-G-248	Lot-1	Purchase of Distribution Transformer (25 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	4000	OTM (NCT)	CCGP	BREB	4,160.00	Planned Dates	05-Feb-24	04-Mar-24	25-Mar-24	06-May-24	13-May-24	10-Jun-24	28-Oct-24	
									Planned Days	0	28	21	42	7	28	140	266
									Actual Dates								
	Lot-2	Purchase of Distribution Transformer (25 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	4000	OTM (NCT)	CCGP	BREB	4,160.00	Planned Dates	05-Feb-24	04-Mar-24	25-Mar-24	06-May-24	13-May-24	10-Jun-24	28-Oct-24	
									Planned Days	0	28	21	42	7	28	140	266
Sub-Total				8000			8,320.00										

-D6-

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-248	Lot-1	Purchase of Distribution Transformer (37.5 KVA) for storing at CWH (Dhk/Kln/Cig)	Nos.	4000	OTM (NCT)	CCGP	BREB	5,640.00	Planned Dates	05-Feb-24	04-Mar-24	25-Mar-24	06-May-24	13-May-24	10-Jun-24	28-Oct-24	
									Planned Days	0	28	21	42	7	28	140	266
									Actual Dates								
	Lot-2	Purchase of Distribution Transformer (50 KVA) for storing at CWH (Dhk/Kln/Cig)	Nos.	1600	OTM (NCT)	CCGP	BREB	3,056.00	Planned Dates	05-Feb-24	04-Mar-24	25-Mar-24	06-May-24	13-May-24	10-Jun-24	28-Oct-24	
									Planned Days	0	28	21	42	7	28	140	266
									Actual Dates								
Sub-Total				5600			8,696.00										
PBSF-G-252		Purchase of Power Transformer (10/14 MVA) for storing at CWH (Dhk/Kln/Cig)	Nos.	10	OTM (NCT)	BREB	BREB	1,848.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				10			1,848.00										
PBSF-G-255		Purchase of SPC Pole for Different PBSs under Sylhet Zone	Nos.	6868	OTM (NCT)/ e-GP	BREB	BREB	2,500.22	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				6868			2,500.22										
PBSF-G-256		Purchase of SPC Pole for Different PBSs under Chittagong Zone	Nos.	6210	OTM (NCT)/ e-GP	BREB	BREB	1,523.25	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				6210			1,523.25										
PBSF-G-257	Lot-1	Purchase of Single Phase Electronic Meter for storing at CWH (Dhk/Kln/Cig)	Nos.	250000	OTM (NCT)	CCGP	BREB	2,500.00	Planned Dates	05-Feb-24	04-Mar-24	25-Mar-24	05-May-24	13-May-24	10-Jun-24	28-Oct-24	
									Planned Days	0	28	21	42	7	28	140	266
									Actual Dates								
	Lot-2	Purchase of Single Phase Electronic Meter for storing at CWH (Dhk/Kln/Cig)	Nos.	250000	OTM (NCT)	CCGP	BREB	2,500.00	Planned Dates	05-Feb-24	04-Mar-24	25-Mar-24	06-May-24	13-May-24	10-Jun-24	28-Oct-24	
									Planned Days	0	28	21	42	7	28	140	266
									Actual Dates								
Lot-3	Purchase of Single Phase Electronic Meter for storing at CWH (Dhk/Kln/Cig)	Nos.	250000	OTM (NCT)	CCGP	BREB	2,500.00	Planned Dates	05-Feb-24	04-Mar-24	25-Mar-24	06-May-24	13-May-24	10-Jun-24	28-Oct-24		
								Planned Days	0	28	21	42	7	28	140	266	
								Actual Dates									
Sub-Total				750000			7,500.00										
PBSF-G-258		Purchase of Steel Cross Arm for storing at CWH (Dhk/Kln/Cig)	Nos.	80000	OTM (NCT)	BREB	BREB	2,362.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				80000			2,362.00										
PBSF-G-259		Purchase of SPC Pole for Different PBSs under Faridpur Zone	Nos.	3952	OTM (NCT)/ e-GP	BREB	BREB	1,273.66	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				3952			1,273.66										
PBSF-G-260		Purchase of SPC Pole for Different PBSs under Comilla Zone	Nos.	8592	OTM (NCT)/ e-GP	BREB	BREB	2,479.09	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				8592			2,479.09										

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten mark]

[Handwritten mark]

18

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-261	-	Purchase of Wooden Pole (40', 45', 50' & 60" Size) for storing at Central Warehouse, Khulna	Nos.	4450	OTM (NCT)/ e-GP	BREB	BREB	2,437.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				4450			2,437.00										
PBSF-G-262	-	Purchase of Distribution Transformer (5 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	4000	CTM (NCT)/ e-GP	BREB	BREB	1,620.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				4000			1,620.00										
PBSF-G-263	-	Purchase of Distribution Transformer (10 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	4000	OTM (NCT)/ e-GP	BREB	BREB	2,420.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				4000			2,420.00										
PBSF-G-264	-	Purchase of Distribution Transformer (15 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	3400	OTM (NCT)/ e-GP	BREB	BREB	2,465.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				3400			2,465.00										
PBSF-G-265	-	Purchase of Copper Conductor (DS- 9,10 & 38) for storing at CWH (Dhk/Kln/Ctg)	Km.	100	OTM (NCT)	BREB	BREB	1,684.98	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				100			1,684.98										
PBSF-G-268	-	Purchase of Grounding Wire for storing at CWH (Dhk/Kln/Ctg)	Km.	350	OTM (NCT)	Member	BREB	317.31	Planned Dates	05-Feb-24	26-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	15-Apr-24	05-Aug-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
Sub-Total				350			317.31										
PBSF-G-269	-	Purchase of 11 KV CT for storing at CWH (Dhk/Kln/Ctg)	No.	720	OTM (NCT)	Member	BREB	338.40	Planned Dates	05-Feb-24	26-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	15-Apr-24	05-Aug-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
Sub-Total				720			338.40										

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

146

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertis/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
PBSF-G-270		Purchase of 33 KV CT-PT for storing at CWH (Dhk/Kln/Ctg)	No.	1000	OTM (NCT)	HOPE	BREB	544.50	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates									
Sub-Total				1000			544.50											
PBSF-G-287		Purchase of Wooden Pole (35' Size) for Central Warehouse, Khulna	Nos.	8500	OTM (NCT)/ e-GP	BREB	BREB	2,390.63	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates									
Sub-Total				8500			2,390.63											
PBSF-G-301		Purchase of Lightning Arrester for storing at CWH (Dhk/Kln/Ctg)	Nos.	50000	OTM (NCT)	BREB	BREB	1,500.00	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates									
Sub-Total				50000			1,500.00											
PBSF-G-303		Purchase of Hardware devices for ICBS procurement for 38 PBS	Lot	Lot	OTM (NCT)	BREB	BREB	2,510.08	Planned Dates	05-Feb-24	04-Mar-24	11-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24	12-Aug-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates									
Sub-Total				Lot			2,510.08											
PBSF-G-71		Purchase of Lighting Arrester (Station type) for storing at CWH (Dhk/Kln/Ctg)	Nos.	840	OTM (NCT)	CE (P&O)	BREB	136.66	Planned Dates	20-Feb-24	05-Mar-24	12-Mar-24	19-Mar-24	26-Mar-24	23-Apr-24	13-Aug-24		
									Planned Days	0	14	7	7	7	28	112	175	
									Actual Dates									
Sub-Total				840			136.66											
PBSF-G-192		Purchase of Line Tools for storing at CWH (Dhk/Kln/Ctg)	Nos.	Lot	OTM (NCT)/ e-GP	BREB	BREB	1,403.688	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	2-Apr-24	9-Apr-24	7-May-24	27-Aug-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates									
Sub-Total				Lot			1,403.688											
PBSF-G-202	Lot-1	Purchase of Distribution Transformer (25 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	1000	DPM	BREB	BREB	1,040.00	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24		
									Planned Days	0	28	7	7	7	28	112	189	
	Lot-2	Purchase of Distribution Transformer (37.5 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	1000	DPM	BREB	BREB	1,410.00	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24		
									Planned Days	0	28	7	7	7	28	112	189	
	Sub-Total				2000			2,450.00										

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

0

Bld Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-222	-	Purchase of Bare Conductor for storing at CWH (Dhk/Kln/Ctg)	Km.	800	DPM	HOPE	BREB	647.28	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		800				647.28									
PBSF-G-292	-	Purchase of SPC Pole for Different PBSs under Jessore Zone	Nos.	4009	DPM	BREB	BREB	970.40	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		4009				970.40									
PBSF-G-293	-	Purchase of SPC Pole for Different PBSs under Dhaka (North) Zone	Nos.	4491	DPM	BREB	BREB	1,374.79	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		4491				1,374.79									
PBSF-G-294	-	Purchase of SPC Pole for Different PBSs under Dhaka (South) Zone	Nos.	8305	DPM	BREB	BREB	2,403.04	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		8305				2,403.04									
PBSF-G-295	-	Purchase of SPC Pole for Different PBSs under Mymensingh Zone	Nos.	4327	DPM	BREB	BREB	1,406.50	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		4327				1,406.50									
PBSF-G-296	-	Purchase of SPC Pole for Different PBSs under Comilla Zone	Nos.	6082	DPM	BREB	BREB	1,758.97	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		6082				1,758.97									
PBSF-G-253	-	Purchase of Power Transformer (10/14 MVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	10	OTM (NCT)	BREB	BREB	1,848.00	Planned Dates	20-Feb-24	19-Mar-24	26-Mar-24	02-Apr-24	09-Apr-24	07-May-24	27-Aug-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		10				1,848.00									
PBSF-G-135	-	Purchase & Installation CCTV Camera & Accessories for 03 WH/ 80 PBSs	Nos.	Lot	OTM (NCT)/ e-GP	Member	BREB	335.12	Planned Dates	14-Mar-24	04-Apr-24	11-Apr-24	18-Apr-24	25-Apr-24	23-May-24	12-Sep-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
		Sub-Total						335.12									
PBSF-G-201	-	Supply of Distribution Transformer (25 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	2000	OTM (NCT)	BREB	BREB	2,080.00	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		2000				2,080.00									
PBSF-G-84	-	Purchase of 11kV & 33kV Lightning Arrester (Station Type) for storing at CWH (Dhk/Kln/Ctg)	Nos.	1375	OTM (NCT)	Member	BREB	227.94	Planned Dates	14-Mar-24	4-Apr-24	11-Apr-24	18-Apr-24	25-Apr-24	23-May-24	12-Sep-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
		Sub-Total		1375				227.94									

-92-

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estid. Cost In Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-185	-	Purchase of Super Enamel Copper Wire for storing at CWH (Dhk/Kln/Ctg)	kg.	Lot	OTM (NCT) / e-gp	BREB	BREB	2,256.20	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total						2,256.20									
PBSF-G-207	-	Purchase of Fuse outout & Barrel for storing at CWH (Dhk/Kln/Ctg)	Nos.	100000	OTM (NCT)	BREB	BREB	2,348.50	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		100000				2,348.50									
PBSF-G-213	-	Purchase of Line Tools for storing at CWH (Dhk/Kln/Ctg)	Nos.	Lot	OTM (NCT)/ e-GP	BREB	BREB	1,650.00	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	2-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		Lot				1,650.00									
PBSF-G-228	-	Purchase of Single Phase Electronic Meter for storing at CWH (Dhk/Kln/Ctg)	Nos.	250000	OTM (NCT)/ e-GP	BREB	BREB	2,500.00	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		250000				2,500.00									
PBSF-G-271	-	Purchase of Power Transformer (10/14 MVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	10	OTM (NCT)	BREB	BREB	1,848.00	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		10				1,848.00									
PBSF-G-272	-	Purchase of Bare Conductor (D-2) for storing at CWH (Dhk/Kln/Ctg)	Km.	3580	OTM (NCT)/ e-GP	BREB	BREB	2,300.150	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		3580				2,300.15									
PBSF-G-273	-	Purchase of Bare Conductor (D-3) for storing at CWH (Dhk/Kln/Ctg)	Km.	1800	OTM (NCT)/ e-GP	BREB	BREB	2,270.52	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		1800				2,270.52									
PBSF-G-274	-	Purchase of Bare Conductor (D-5 & D-26) for storing at CWH (Dhk/Kln/Ctg)	Km.	1275	OTM (NCT)/ e-GP	BREB	BREB	2,300.78	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		1275				2,300.78									
PBSF-G-275	-	Purchase of Bare Conductor (D-27) for storing at CWH (Dhk/Kln/Ctg)	Km.	600	OTM (NCT)/ e-GP	BREB	BREB	2,288.16	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		600				2,288.16									
PBSF-G-276	-	Purchase of Insulated Conductor (D-11) for storing at CWH (Dhk/Kln/Ctg)	Km.	6600	OTM (NCT)/ e-GP	BREB	BREB	2,300.43	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		6600				2,300.43									

Sm

Jens

PS

600 K for

CS

20

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-277	-	Purchase of SPC Pole for Different PBSs under Rangpur Zone	Nos.	7187	OTM (NCT)/ e-GP	BREB	BREB	1,837.42	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		7187				1,837.42									
PBSF-G-278	-	Purchase of SPC Pole for Different PBSs under Bogra Zone	Nos.	5096	OTM (NCT)/ e-GP	BREB	BREB	1,590.05	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		5096				1,590.05									
PBSF-G-279	-	Purchase of SPC Pole for Different PBSs under Jessore Zone	Nos.	9716	OTM (NCT)/ e-GP	BREB	BREB	2,431.88	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		9716				2,431.88									
PBSF-G-280	-	Purchase of SPC Pole for Different PBSs under Barishal Zone	Nos.	5631	OTM (NCT)/ e-GP	BREB	BREB	1,745.22	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		5631				1,745.22									
PBSF-G-281	-	Purchase of SPC Pole for Different PBSs under Dhaka (North) Zone	Nos.	8010	OTM (NCT)/ e-GP	BREB	BREB	2,453.26	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		8010				2,453.26									
PBSF-G-282	-	Purchase of SPC Pole for Different PBSs under Dhaka (South) Zone	Nos.	8638	OTM (NCT)/ e-GP	BREB	BREB	2,489.81	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		8638				2,489.81									
PBSF-G-283	-	Purchase of SPC Pole for Different PBSs under Mymensingh Zone	Nos.	7592	OTM (NCT)/ e-GP	BREB	BREB	2,460.35	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		7592				2,460.35									
PBSF-G-284	-	Purchase of SPC Pole for Different PBSs under Sylhet Zone	Nos.	7853	OTM (NCT)/ e-GP	BREB	BREB	2,501.69	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		7853				2,501.69									
PBSF-G-285	-	Purchase of SPC Pole for Different PBSs under Chittagong Zone	Nos.	5165	OTM (NCT)/ e-GP	BREB	BREB	1,260.09	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		5165				1,260.09									
PBSF-G-286	-	Purchase of SPC Pole for Different PBSs under Comilla Zone	Nos.	8592	OTM (NCT)/ e-GP	BREB	BREB	2,479.09	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
		Sub-Total		8592				2,479.09									

131

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-288	-	Purchase of Distribution Transformer (5 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	4000	OTM (NCT)/ e-GP	BREB	BREB	1,620.00	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				4000			1,620.00										
PBSF-G-289	-	Purchase of Distribution Transformer (10 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	4000	OTM (NCT)/ e-GP	BREB	BREB	2,420.00	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	18-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				4000			2,420.00										
PBSF-G-290	-	Purchase of Distribution Transformer (15 KVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	3400	OTM (NCT)/ e-GP	BREB	BREB	2,465.00	Planned Dates	14-Mar-24	11-Apr-24	02-May-24	13-Jun-24	20-Jun-24	18-Jul-24	07-Nov-24	
									Planned Days	0	28	21	42	7	28	112	238
									Actual Dates								
Sub-Total				3400			2,465.00										
PBSF-G-299	-	Purchase of Line Hardware for storing at CWH (Dhk/Kln/Ctg)	Nos.	Lot	OTM (NCT)/ e-GP	BREB	BREB	1,929.14	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				Lot			1,929.14										
PBSF-G-300	-	Purchase of Fuse cutout & Barrel for storing at CWH (Dhk/Kln/Ctg)	Nos.	100000	OTM (NCT)	BREB	BREB	2,348.50	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	02-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				100000			2,348.50										
PBSF-G-302	-	Purchase of 11kV ACR for storing at CWH (Dhk/Kln/Ctg)	Nos.	180	OTM (NCT)/ e-GP	BREB	BREB	1,710.72	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	2-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				180			1,710.72										
PBSF-G-304	-	Purchase of Hardware devices for ICBS procurement for 40 PBS	Lot	Lot	OTM (NCT)/ e-GP	BREB	BREB	2,395.71	Planned Dates	14-Mar-24	11-Apr-24	18-Apr-24	25-Apr-24	2-May-24	30-May-24	19-Sep-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				Lot			2,395.71										
PBSF-G-190	-	Purchase of 11kV & 33kV Lightning Arrester (Station Type) for storing at CWH (Dhk/Kln/Ctg)	Nos.	2000	OTM (NCT)	Member	BREB	327.50	Planned Dates	4-Apr-24	25-Apr-24	2-May-24	9-May-24	16-May-24	13-Jun-24	3-Oct-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates								
Sub-Total				2000			327.50										
PBSF-G-212	-	Purchase of Power Transformer (20/28 MVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	6	OTM (NCT)	BREB	BREB	1,856.064	Planned Dates	4-Apr-24	2-May-24	9-May-24	16-May-24	23-May-24	20-Jun-24	10-Oct-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				6			1,856.064										

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten mark]

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-214		Purchase of Line Tools for storing at CWH (Dhk/Kln/Ctg)	Nos.	Lot	OTM (NCT)/ e-GP	BREB	BREB	1,650.00	Planned Dates	04-Apr-24	02-May-24	09-May-24	16-May-24	23-May-24	20-Jun-24	10-Oct-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				Lot			1,650.00										
PBSF-G-291		Purchase of Power Transformer (10/14 MVA) for storing at CWH (Dhk/Kln/Ctg)	Nos.	10	OTM (NCT)	BREB	BREB	1,848.00	Planned Dates	04-Apr-24	02-May-24	09-May-24	16-May-24	23-May-24	20-Jun-24	10-Oct-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				10			1,848.00										
PBSF-G-297		Purchase of Bare Conductor (D-28) for storing at CWH (Dhk/Kln/Ctg)	Km.	800	OTM (NCT)/ e-GP	BREB	BREB	2,264.80	Planned Dates	04-Apr-24	02-May-24	09-May-24	16-May-24	23-May-24	20-Jun-24	10-Oct-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				800			2,264.80										
PBSF-G-298		Purchase of Insulated Conductor (D-11) for storing at CWH (Dhk/Kln/Ctg)	Km.	5800	OTM (NCT)/ e-GP	BREB	BREB	2,021.59	Planned Dates	04-Apr-24	02-May-24	09-May-24	16-May-24	23-May-24	20-Jun-24	10-Oct-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				5800			2,021.59										
PBSF-G-96		Purchase of 11kV ACR for storing at CWH (Dhk/Kln/Ctg)	Nos.	180	OTM (NCT)/ e-GP	BREB	BREB	1,710.72	Planned Dates	04-Apr-24	2-May-24	9-May-24	16-May-24	23-May-24	20-Jun-24	10-Oct-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates								
Sub-Total				180			1,710.72										
PBSF-G-95	Lot-1/2	11 KV ACR	Nos.	180	OTM (NCT)/ e-GP	BREB	BREB	1,710.72	Planned Dates	04-Oct-23	1-Nov-23	8-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	8-May-24	
									Planned Days	0	28	7	7	7	28	140	217
									Actual Dates	6-Nov-23	4-Dec-23						
Sub-Total				180			1,710.72										
PBSF-G-154	Lot-1/1	Steel Cross Arm	Nos.	105000	OTM (NCT)/ e-GP	BREB	BREB	2,832.00	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	26-Nov-23	19-Dec-23						
Sub-Total							2,832.00										
PBSF-G-163	Lot-1/1	Distribution Transformer	Nos.	6000	OTM (NCT)	BREB	BREB	2,430.00	Planned Dates	03-Jul-22	31-Jul-22	07-Aug-22	14-Aug-22	21-Aug-22	18-Sep-22	11-Dec-22	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	17-Apr-23	22-May-23						
Sub-Total				6000			2,430.00										
PBSF-G-169	Lot-1/1	Distribution Transformer	Nos.	3500	OTM (NCT)	BREB	BREB	2,537.50	Planned Dates	03-Jul-22	31-Jul-22	07-Aug-22	14-Aug-22	21-Aug-22	18-Sep-22	11-Dec-22	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	17-Apr-23	22-May-23						
Sub-Total				3500			2,537.50										
PBSF-G-186	Lot-1	33kV ACR	Nos.	90	OTM (NCT)/ e-GP	BREB	BREB	1,306.80	Planned Dates	04-Apr-24	2-May-24	9-May-24	16-May-24	23-May-24	20-Jun-24	10-Oct-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates	03-Dec-23	02-Jan-24						
Sub-Total				90			1,306.80										

[Handwritten signature]





[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten mark]

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-197	Lot-1	Distribution Transformer	Nos.	4000	OTM (NCT)	BREB	BREB	2,420.00	Planned Dates	24-Jan-24	21-Feb-24	28-Feb-24	06-Mar-24	13-Mar-24	10-Apr-24	03-Jul-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	27-Nov-23	27-Dec-23						
Sub-Total								2,420.00									
PBSF-G-199	Lot-1	Distribution Transformer	Nos.	3000	OTM (NCT)	BREB	BREB	2,175.00	Planned Dates	04-Dec-23	01-Jan-24	08-Jan-24	15-Jan-24	22-Jan-24	19-Feb-24	13-May-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	27-Nov-23	27-Dec-23						
Sub-Total				3000				2,175.00									
PBSF-G-203	Lot-1	Distribution Transformer	Nos.	1500	OTM (NCT)	BREB	BREB	2,115.00	Planned Dates	04-Oct-23	01-Nov-23	08-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	13-Mar-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	01-Oct-23	31-Oct-23						
Sub-Total				1500				2,115.00									
PBSF-G-208	Lot-1	Lighting Arrester (Distribution type)	Nos.	50000	OTM (NCT)	BREB	BREB	1,500.00	Planned Dates	05-Nov-23	03-Dec-23	10-Dec-23	17-Dec-23	24-Dec-23	21-Jan-24	12-May-24	
									Planned Days	0	28	7	7	7	28	112	189
									Actual Dates	17-Oct-23	15-Nov-23						
Sub-Total				50000				1,500.00									
PBSF-G-209	Lot-1	Disconned Switch	Nos.	1000	OTM (NCT)/ e-GP	Member	BREB	336.00	Planned Dates	01-Feb-24	22-Feb-24	29-Feb-24	07-Mar-24	14-Mar-24	11-Apr-24	01-Aug-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates	03-Dec-23	02-Jan-24						
Sub-Total				1000				336.00									
PBSF-G-210	Lot-1	Air Break Switch	Nos.	200	OTM (NCT)/ e-GP	Member	BREB	380.00	Planned Dates	01-Feb-24	22-Feb-24	29-Feb-24	7-Mar-24	14-Mar-24	11-Apr-24	1-Aug-24	
									Planned Days	0	21	7	7	7	28	112	182
									Actual Dates	03-Dec-23	02-Jan-24						
Sub-Total				200				380.00									
PBSF-G-211	Lot-1	33kV Isolator	Nos.	100	OTM (NCT)/ e-GP	CE (P&O)	BREB	199.50	Planned Dates	01-Feb-24	15-Feb-24	22-Feb-24	29-Feb-24	7-Mar-24	4-Apr-24	25-Jul-24	
									Planned Days	0	14	7	7	7	28	112	175
									Actual Dates	03-Dec-23	02-Jan-24						
Sub-Total				100				199.50									
PBSF-G-216	Lot-1	Line Hardware	Nos.	Lot	DPM	Member	BREB	365.20	Planned Dates	03-Sep-23	01-Oct-23	08-Oct-23	15-Oct-23	22-Oct-23	19-Nov-23	11-Feb-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	10-Oct-23	30-Oct-23						
Sub-Total				Lot				365.20									
PBSF-G-230	Lot-1	Three Phase Meter	Nos.	9000	OTM (NCT)/ e-GP	BREB	BREB	1,215.00	Planned Dates	01-Nov-23	29-Nov-23	06-Dec-23	13-Dec-23	20-Dec-23	17-Jan-24	10-Apr-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	03-Dec-23	16-Jan-24						
Sub-Total				9000				1,215.00									
PBSF-G-232	Lot-1	Three Phase Meter Socket	Nos.	9000	OTM (NCT)/ e-GP	HOPE	BREB	475.20	Planned Dates	01-Nov-23	29-Nov-23	06-Dec-23	13-Dec-23	20-Dec-23	17-Jan-24	10-Apr-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	03-Dec-23	16-Jan-24						
Sub-Total				9000				475.20									

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
PBSF-G-234	Lot-1	Steel Cross Arm	Nos.	60000	OTM (NCT)/ e-GP	BREB	BREB	1,739.00	Planned Dates	03-Sep-23	01-Oct-23	08-Oct-23	15-Oct-23	22-Oct-23	19-Nov-23	11-Feb-24			
									Planned Days	0	28	7	7	7	28	84	161		
									Actual Dates	28-Nov-23	28-Dec-23								
Sub-Total				60000			1,739.00												
PBSF-G-235	Lot-1	Steel Cross Arm	Nos.	60000	OTM (NCT)/ e-GP	BREB	BREB	1,739.00	Planned Dates	01-Nov-23	29-Nov-23	06-Dec-23	13-Dec-23	20-Dec-23	17-Jan-24	10-Apr-24			
									Planned Days	0	28	7	7	7	28	84	161		
									Actual Dates	03-Dec-23	02-Jan-24								
Sub-Total				60000			1,739.00												
PBSF-G-243	Lot-1	SPC Pole	Nos.	7880	OTM (NCT)/ e-GP	BREB	BREB	2,607.23	Planned Dates	01-Oct-23	29-Oct-23	05-Nov-23	12-Nov-23	19-Nov-23	17-Dec-23	10-Mar-24			
									Planned Days	0	28	7	7	7	28	84	161		
									Actual Dates	06-Nov-23	05-Dec-23								
Sub-Total				7880			2,607.23												
PBSF-G-247	Lot-1	Distribution Transformer	Nos.	2000	OTM (NCT)	BREB	BREB	2,080.00	Planned Dates	05-Nov-23	03-Dec-23	10-Dec-23	17-Dec-23	24-Dec-23	21-Jan-24	14-Apr-24			
									Planned Days	0	28	7	7	7	28	84	161		
									Actual Dates	20-Dec-23	22-Jan-24								
Sub-Total				2000			2,080.00												
PBSF-G-250	Lot-1	Power Transformer	Nos.	10	OTM (NCT)	BREB	BREB	1,848.00	Planned Dates	20-Nov-23	18-Dec-23	25-Dec-23	01-Jan-24	08-Jan-24	05-Feb-24	29-Apr-24			
									Planned Days	0	28	7	7	7	28	84	161		
									Actual Dates	27-Nov-23	07-Dec-23								
Sub-Total				10			1,848.00												
PBSF-G-251	Lot-1	Power Transformer	Nos.	10	OTM (NCT)	BREB	BREB	1,848.00	Planned Dates	06-Dec-23	03-Jan-24	10-Jan-24	17-Jan-24	24-Jan-24	21-Feb-24	15-May-24			
									Planned Days	0	28	7	7	7	28	84	161		
									Actual Dates	20-Dec-23	22-Jan-24								
Sub-Total				10			1,848.00												
PBSF-G-254	Lot-1	Insulator	Nos.	400000	OTM (NCT)	BREB	BREB	2,712.75	Planned Dates	01-Nov-23	29-Nov-23	06-Dec-23	13-Dec-23	20-Dec-23	17-Jan-24	10-Apr-24			
									Planned Days	0	28	7	7	7	28	84	161		
									Actual Dates	27-Nov-23	27-Dec-23								
Sub-Total				400000			2,712.75												
PBSF-G-88	Lot-1/1	Power Transformer	Nos.	10	OTM (NCT)	BREB	BREB	1,940.00	Planned Dates	10-Aug-23	7-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	15-Feb-24			
									Planned Days	0	28	7	7	7	28	112	189		
									Actual Dates	24-Aug-23	25-Sep-23				13-Dec-23	9-Jan-24			
Sub-Total				10			1,940.00												
PBSF-G-89	Lot-1/1	Power Transformer	Nos.	10	OTM (NCT)	BREB	BREB	1,995.80	Planned Dates	4-Oct-23	1-Nov-23	8-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	10-Apr-24			
									Planned Days	0	28	7	7	7	28	112	189		
									Actual Dates	1-Oct-23	30-Oct-23				28-Dec-23	24/01/2024			
Sub-Total				10			1,995.80												
PBSF-G-90	Lot-1	Power Transformer	Nos.	10	OTM (NCT)	BREB	BREB	1,859.95	Planned Dates	04-Dec-23	1-Jan-24	8-Jan-24	15-Jan-24	22-Jan-24	19-Feb-24	10-Jun-24			
									Planned Days	0	28	7	7	7	28	112	189		
									Actual Dates	17-Oct-23	14-Nov-23				13-Dec-23	9-Jan-24			
Sub-Total				10			1,859.95												

100

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (In days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
PBSF-G-132	Lot-1	Fuse Cut-out	Nos.	60000	OTM (NCT)	BREB	BREB	2,709.86	Planned Dates	04-Oct-23	01-Nov-23	08-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	10-Apr-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates	17-Oct-23	14-Nov-23			22-Jan-24				
									Sub-Total									
				60000				2,709.86										
PBSF-G-134	Lot-1	Lighting Arrester (Distribution type)	Nos.	60000	OTM (NCT)	BREB	BREB	1,907.40	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	15-Feb-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates	1-Oct-23	30-Oct-23			13-Dec-23	09-Jan-24			
									Sub-Total									
				60000				1,907.40										
PBSF-G-147	Lot-1	Insulated Conductor	Km.	6500	OTM (NCT)/ e-GP	BREB	BREB	2,819.20	Planned Dates	05-Mar-23	02-Apr-23	09-Apr-23	16-Apr-23	23-Apr-23	21-May-23	13-Aug-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	15-May-23	15-Jun-23			01-Aug-23	29-Aug-23	18-Dec-23		
									Sub-Total									
				6500				2,819.20										
PBSF-G-155	Lot-1	Steel Cross Arm	Nos.	105000	OTM (NCT)/ e-GP	BREB	BREB	2,930.10	Planned Dates	01-Mar-23	29-Mar-23	05-Apr-23	12-Apr-23	18-Apr-23	17-May-23	09-Aug-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	15-May-23	15-Jun-23			16-Aug-23	10-Sep-23			
									Sub-Total									
								2,930.10										
PBSF-G-159	Lot-1	Single Phase Electronic Meter	Nos.	Lot	OTM (NCT)/ e-GP	BREB	BREB	2,426.85	Planned Dates	2-Mar-23	30-Mar-23	6-Apr-23	13-Apr-23	20-Apr-23	18-May-23	5-Oct-23		
									Planned Days	0	28	7	7	7	28	140	217	
									Actual Dates	15-May-23	15-Jun-23			16-Aug-23	12-Sep-23			
									Sub-Total									
				Lot				2,426.85										
PBSF-G-161	Lot-1	Meter Seal	Nos.	Lot	OTM (NCT)/ e-GP	HOPE	BREB	242.45	Planned Dates	2-Nov-23	30-Nov-23	7-Dec-23	14-Dec-23	21-Dec-23	18-Jan-24	6-Jun-24		
									Planned Days	0	28	7	7	7	28	140	217	
									Actual Dates	3-Dec-23	2-Jan-24			23-Jan-24				
									Sub-Total									
				Lot				242.45										
PBSF-G-162	Lot-1/1	Three Phase Meter	Nos.	18000	OTM (NCT)/ e-GP	BREB	BREB	2,622.78	Planned Dates	10-Aug-23	7-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	15-Feb-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates	5-Sep-23	2-Oct-23			13-Dec-23	10-Jan-24			
									Sub-Total									
				18000				2,622.78										
PBSF-G-164	Lot-1/1	Distribution Transformer	Nos.	5000	OTM (NCT)	BREB	BREB	2,025.00	Planned Dates	15-Jan-23	12-Feb-23	19-Feb-23	26-Feb-23	05-Mar-23	02-Apr-23	25-Jun-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	05-Jun-23	10-Jul-23			10-Aug-23	12-Sep-23			
									Sub-Total									
				5000				2,025.00										
PBSF-G-167	Lot-1	Distribution Transformer	Nos.	3600	OTM (NCT)	BREB	BREB	2,166.77	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	24-Aug-23	26-Sep-23			09-Nov-23	06-Dec-23			
									Sub-Total									
				3600				2,166.77										
PBSF-G-168	Lot-1	Distribution Transformer	Nos.	3600	OTM (NCT)	BREB	BREB	2,365.20	Planned Dates	04-Oct-23	01-Nov-23	08-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	13-Mar-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	17-Oct-23	14-Nov-23			28-Dec-23	24-Jan-24			
									Sub-Total									
				3600				2,365.20										

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

158

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
PBSF-G-170	Lot-1/1	Distribution Transformer	Nos.	2600	OTM (NCT)	BREB	BREB	1,848.60	Planned Dates	15-Jan-23	12-Feb-23	19-Feb-23	26-Feb-23	05-Mar-23	02-Apr-23	25-Jun-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	05-Jun-23	10-Jul-23			16-Aug-23	10-Sep-23			
Sub-Total				2600			1,848.60											
PBSF-G-171	Lot-1	Distribution Transformer	Nos.	2600	OTM (NCT)	BREB	BREB	1,782.85	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	24-Aug-23	26-Sep-23			09-Nov-23	06-Dec-23			
Sub-Total				2600			1,782.85											
PBSF-G-172	Lot-1/2	Distribution Transformer	Nos.	2000	OTM (NCT)	BREB	BREB	2,196.00	Planned Dates	15-Jan-23	12-Feb-23	19-Feb-23	26-Feb-23	05-Mar-23	02-Apr-23	25-Jun-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	05-Jun-23	10-Jul-23			16-Aug-23	12-Sep-23			
Sub-Total				2000			2,196.00											
PBSF-G-173	Lot-1	Distribution Transformer	Nos.	2000	OTM (NCT)	BREB	BREB	2,092.02	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	24-Aug-23	26-Sep-23			09-Nov-23	06-Dec-23			
Sub-Total				2000			2,092.02											
PBSF-G-174	Lot-1	Distribution Transformer	Nos.	2000	OTM (NCT)	BREB	BREB	2,250.00	Planned Dates	04-Oct-23	01-Nov-23	08-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	13-Mar-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	01-Oct-23	31-Oct-23			13-Dec-23	09-Jan-24			
Sub-Total				2000			2,250.00											
PBSF-G-176	Lot-1	Distribution Transformer	Nos.	1480	OTM (NCT)	BREB	BREB	2,201.57	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	24-Aug-23	27-Sep-23			09-Nov-23	06-Dec-23			
Sub-Total				1480			2,201.57											
PBSF-G-177	Lot-1/2	Distribution Transformer	Nos.	990	OTM (NCT)	BREB	BREB	1,850.81	Planned Dates	15-Jan-23	12-Feb-23	19-Feb-23	26-Feb-23	05-Mar-23	02-Apr-23	25-Jun-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	05-Jun-23	11-Jul-23			16-Aug-23	27-Aug-23			
Sub-Total				990			1,850.81											
PBSF-G-178	Lot-1/2	Distribution Transformer	Nos.	800	OTM (NCT)	BREB	BREB	2,040.00	Planned Dates	15-Jan-23	12-Feb-23	19-Feb-23	26-Feb-23	05-Mar-23	02-Apr-23	25-Jun-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	05-Jun-23	11-Jul-23			16-Aug-23	11-Sep-23			
Sub-Total				800			2,040.00											
PBSF-G-179	Lot-1/2	Capacitor	Nos.	3000	OTM (NCT)/ e-GP	HOPE	BREB	625.500	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	15-Feb-24		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates	05-Sep-23	04-Oct-23			14-Nov-23	11-Dec-23			
Sub-Total				3000			625.500											
PBSF-G-180	Lot-1	Fuse Link	Nos.	Lot	OTM (NCT) / e-gp	BREB	BREB	825.85	Planned Dates	15-Mar-23	12-Apr-23	19-Apr-23	26-Apr-23	03-May-23	31-May-23	23-Aug-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	15-May-23	15-Jun-23			16-Aug-23	13-Nov-23			
Sub-Total							825.85											

100


Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
PBSF-G-182	Lot-1	Super Enamel Copper Wire	kg.	Lot	OTM (NCT) / e-gp	BREB	BREB	2,260.80	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	28-Oct-23	18-Jan-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	05-Sep-23	03-Oct-23			14-Dec-23	11-Jan-24			
Sub-Total								2,260.80										
PBSF-G-184	Lot-1	Super Enamel Copper Wire	kg.	Lot	OTM (NCT) / e-gp	BREB	BREB	2,247.23	Planned Dates	04-Oct-23	01-Nov-23	08-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	13-Mar-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	06-Nov-23	05-Dec-23			25-Jan-24				
Sub-Total								2,247.23										
PBSF-G-187	Lot-1	By-pass & Disconnect Switch	Nos.	1800	OTM (NCT) / e-GP	HOPE	BREB	597.50	Planned Dates	15-Mar-23	12-Apr-23	19-Apr-23	26-Apr-23	3-May-23	31-May-23	20-Sep-23		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates	15-May-23	19-Jun-23			26-Jul-23	23-Aug-23			
Sub-Total				1900			597.50											
PBSF-G-188	Lot-1	Air Break Switch	Nos.	300	OTM (NCT) / e-GP	HOPE	BREB	649.50	Planned Dates	15-Mar-23	12-Apr-23	19-Apr-23	26-Apr-23	3-May-23	31-May-23	20-Sep-23		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates	15-May-23	19-Jun-23			26-Jul-23	23-Aug-23			
Sub-Total				300			649.50											
PBSF-G-193	Lot-1	Testing Equipment	Nos.	Lot	OTM (NCT) / e-GP	HOPE	BREB	203.46	Planned Dates	15-Feb-23	15-Mar-23	22-Mar-23	29-Mar-23	5-Apr-23	3-May-23	23-Aug-23		
									Planned Days	0	28	7	7	7	28	112	189	
									Actual Dates	6-Apr-23	9-May-23			17-Jul-23	13-Aug-23			
Sub-Total				Lot			203.46											
PBSF-G-185	Lot-1	Super Enamel Copper Wire	kg.	Lot	DPM	BREB	BREB	1,240.79	Planned Dates	15-Jan-23	12-Feb-23	19-Feb-23	26-Feb-23	05-Mar-23	02-Apr-23	25-Jun-23		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	26-Apr-23				13-Dec-23	09-Jan-24			
Sub-Total								1,240.79										
PBSF-G-195	Lot-1	Distribution Transformer	Nos.	5000	OTM (NCT)	BREB	BREB	2,226.50	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	24-Aug-23	27-Sep-23			06-Nov-23	03-Dec-23			
Sub-Total								2,226.50										
PBSF-G-198	Lot-1	Distribution Transformer	Nos.	3000	OTM (NCT)	BREB	BREB	2,375.25	Planned Dates	04-Oct-23	01-Nov-23	08-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	13-Mar-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	17-Oct-23	15-Nov-23			13-Dec-23	09-Jan-24			
Sub-Total								2,375.25										
PBSF-G-200	Lot-1	Distribution Transformer	Nos.	2000	OTM (NCT)	BREB	BREB	2,196.02	Planned Dates	04-Dec-23	01-Jan-24	08-Jan-24	15-Jan-24	22-Jan-24	19-Feb-24	13-May-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	17-Oct-23	15-Nov-23			28-Dec-23	24-Jan-24			
Sub-Total				2000			2,196.02											
PBSF-G-204	Lot-1	Distribution Transformer	Nos.	1500	OTM (NCT)	BREB	BREB	2,383.35	Planned Dates	04-Dec-23	01-Jan-24	08-Jan-24	15-Jan-24	22-Jan-24	19-Feb-24	13-May-24		
									Planned Days	0	28	7	7	7	28	84	161	
									Actual Dates	17-Oct-23	15-Nov-23			22-Jan-24				
Sub-Total				1500			2,383.35											


12


Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PBSF-G-205	Lot-1	Distribution Transformer	Nos.	1000	OTM (NCT)	BREB	BREB	1,844.00	Planned Dates	04-Oct-23	01-Nov-23	08-Nov-23	15-Nov-23	22-Nov-23	20-Dec-23	13-Mar-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	01-Oct-23	31-Oct-23			28-Dec-23	24-Jan-24		
Sub-Total				1000			1,844.00										
PBSF-G-206	Lot-1	Current Transformer	Nos.	600	OTM (NCT)/ e-GP	HOPE	BREB	193.20	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	24-Aug-23	25-Sep-23			22-Nov-23	19-Dec-23		
Sub-Total				600			193.20										
PBSF-G-217	Lot-1	Insulator	Nos.	215000	OTM (NCT)/ e-GP	BREB	BREB	2,082.25	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	05-Sep-23	03-Oct-23			14-Dec-23	11-Jan-24		
Sub-Total				215000			2,082.25										
PBSF-G-225	Lot-1	Conductor & Guy Accessories	Set.	200000	OTM (NCT)/ e-GP	HOPE	BREB	470.40	Planned Dates	01-Oct-23	29-Oct-23	05-Nov-23	12-Nov-23	19-Nov-23	17-Dec-23	10-Mar-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	06-Nov-23	04-Dec-23			23-Jan-24			
Sub-Total				200000			470.40										
PBSF-G-227	Lot-1	Single Phase Electronic Meter	Nos.	250000	OTM (NCT)/ e-GP	BREB	BREB	2,544.83	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	06-Nov-23	04-Dec-23			25-Jan-24			
Sub-Total				250000			2,544.83										
PBSF-G-228	Lot-1	Single Phase Electronic Meter	Nos.	125000	OTM (NCT)/ e-GP	BREB	BREB	1,268.75	Planned Dates	01-Nov-23	29-Nov-23	06-Dec-23	13-Dec-23	20-Dec-23	17-Jan-24	10-Apr-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	03-Dec-23	02-Jan-24			25-Jan-24			
Sub-Total				125000			1,268.75										
PBSF-G-236	Lot-1	Wooden Pole	Nos.	4000	OTM (NCT)/ e-GP	BREB	BREB	1,746.22	Planned Dates	10-Aug-23	07-Sep-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23	18-Jan-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	05-Sep-23	03-Oct-23			13-Dec-23	10-Jan-24		
Sub-Total				4000			1,746.22										
PBSF-G-237	Lot-1	Wooden Pole	Nos.	4000	OTM (NCT)/ e-GP	BREB	BREB	1,741.58	Planned Dates	03-Sep-23	01-Oct-23	08-Oct-23	15-Oct-23	22-Oct-23	19-Nov-23	11-Feb-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	13-Sep-23	12-Oct-23			14-Dec-23	11-Jan-24		
Sub-Total				4000			1,741.58										
PBSF-G-266	Lot-1	SPC Pole	No.	7986	DPM	BREB	BREB	1,903.11	Planned Dates	20-Nov-23	18-Dec-23	25-Dec-23	01-Jan-24	08-Jan-24	05-Feb-24	29-Apr-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	19-Dec-23	19-Dec-23			22-Jan-24			
Sub-Total				7986			1,903.11										
PBSF-G-267	Lot-1	SPC Pole	No.	7970	DPM	BREB	BREB	1,896.73	Planned Dates	20-Nov-23	18-Dec-23	25-Dec-23	01-Jan-24	08-Jan-24	05-Feb-24	29-Apr-24	
									Planned Days	0	28	7	7	7	28	84	161
									Actual Dates	19-Dec-23	19-Dec-23			22-Jan-24			
Sub-Total				7970			1,896.73										

Grand Total

303,031.48


30.01.24
মোঃ শাফিকুল হাসান
সহকারী প্রকৌশলী
এমপিএসএস পরিদপ্তর বাপবিবো, ঢাকা।


30.01.24
(মোঃ সফরুল হক-স্বাক্ষর)
সহকারী প্রকৌশলী
এমপিএসএস, বাপবিবো, ঢাকা।


30-01-24
30.01.24
30.01.24
(মোঃ রফিকুল ইসলাম)
উপ-পরিচালক (কমিউনিটি)
এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।
(আবদুল হক)
পরিচালক (অর্থ)
এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।
(আবদুল হক)
পরিচালক (অর্থ)
এমপিএসএস পরিদপ্তর, বাপবিবো, ঢাকা।