

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩
ভার্সন: ০২
তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of March '2023

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress										Cumulative Line Construction Completed (km) up to March'23								Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)			
					No. of Pole Erected	New		Grand Total	No. of Pole Erected	New					Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total			UB	Facility created	Connected	
						Total-New	HT			LT	Total-New	33 kV	Others	Grand Total	33 kV	HT			LT	Total-New	33 kV	Others									
							3φ									1φ							3φ	1φ							
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319
3	DNE(E)	47840	0	-828	987575	46944	47850	15152	23	116	72	419	629	0	189	818	1002727	1246	4236	21401	20691	47574	56	1039	48668	12165	47574	1307238	1959951	1908586	
4	DNE(W)	48255	0	-634	977661	46663	48084	14927	41	138	87	479	745	0	60	805	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545	
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	PBS Fund	0	5954	0	352999	9985	14227	48250	148	428	906	1698	3180	73	960	4214	401249	378	2434	4655	5697	13165	308	4968	18441	1302	13165	576879	452956	438808	
7	Deposit	0	1396	0	364587	17258	17789	18961	14	241	619	260	1135	6	26	1167	383548	225	5430	8206	4531	18393	30	533	18956	220	18393	1383184	458826	338807	
Total=		174415	8000	17526	10420040	526636	572451	97290	227	923	1684	2856	5689	79	1236	7004	10517330	18566	155885	182886	174989	532325	4378	42752	579455	40336	532325	5764822	7422730	6906065	