

## SUMMARY SHEET

### PROGRESS FOR ALL PROJECT (Month of March '2019)

SL. NO	Name of Project	Proj Trgt	FY 18-19 Trgt	Type of works	Cumulative Progress Up to June'18				This FY- Progress 2018-2019				Cumulative Line Construction Completed (KM) up to March' 2019					Project Balance		
					No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres up to June 18	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Total Progres FY-18-19	No. of Pole Erected	Total Line (KM)	Up-gradation (KM)		Grand Total (K.M)	
							33 KV	Others				33 KV	Others				33 KV			Others
a	b	c	d	e	f	g	h	i=f+g+h	j	k	l	m	n=k+l+m	o	p	q	r	s=p+q+r	t	
1	Closed Project	288378		New	5259640	287605	1471	3405	292481						5259640	287605	1471	3405	292481	
				Reno	1209	861			861							1209	861	0	0	
2	1.5MCCP	59000	9334	New	714522	32052	39	406	32498	225364	12128	9	232	12370	939886	44181	48	639	44867	14097
		0	0	Reno	146	10	0	12	21	73	3	0	12	15	219	12	0	24	36	
3	BDP-II	5711	549	New	89544	4931	5	163	5099	2257	202	2	52	256	91801	5133	7	215	5355	233
		0	0	Reno	350	25	24	14	63	1124	17	7	36	60	1474	42	31	50	123	
4	KDP-II	6500	106	New	118221	5392	5	795	6192	2675	70	0	31	101	120896	5463	5	826	6293	4
		0	0	Reno	1821	202	0	0	202	1218	0	0	0	0	3039	292	0	0	203	
5	DDP-II	10000	469	New	172511	9051	27	343	9422	6844	305	19	166	490	179355	9257	46	509	9912	-57
		0	0	Reno	1508	68	0	77	145	387	0	0	0	0	1895	68	0	77	145	
6	RRDP-II	8500	196	New	155716	7608	0	630	8237	1460	124	0	93	217	157176	7732	0	722	8454	-77
		0	0	Reno	1009	43	0	55	98	1497	2	0	23	25	2506	45	0	78	123	
7	CSDP-II	10500	400	New	194964	9908	90	158	10156	7216	373	0	38	411	202180	10281	90	196	10567	-96
		0	0	Reno	165	2	0	28	30	460	0	0	0	0	625	2	0	28	30	
8	UREDS:DCSD	8165	3441	New	81758	3513	304	837	4653	20753	508	55	157	720	102511	4021	359	994	5373	2509
		0	0	Reno	1607	47	60	12	119	1760	158	4	2	164	3367	205	64	14	283	
9	SDP	7300	2997	New	73625	3330	0	8	3338	48724	2529	0	24	2553	122349	5859	0	32	5891	1409
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
10	URIDS: DMCS	27000	10790	New	14414	589	9	142	740	37023	1133	70	852	2055	51437	1723	80	993	2796	23234
		0	0	Reno	901	40	0	42	82	17471	468	18	402	888	18372	509	18	444	971	
11	100% DMCS	39100	12590	New	324019	9555	0	39	9594	602923	15594	0	38	15631	926942	25149	0	76	25225	13875
		0	0	Reno	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
12	URIDS RRBK	23500	10692	New	17517	623	8	199	830	49438	1374	56	1079	2509	66955	1998	64	1277	3339	19096
		0	0	Reno	3860	62	5	97	164	17284	272	2	627	901	21144	335	7	724	1065	
13	100% RRBK	38010	12972	New	238652	7568	0	50	7619	269410	13340	0	98	13438	508062	20908	0	149	21057	16908
		0	0	Reno	283	20	0	6	26	635	19	0	0	19	918	39	0	6	45	
14	SELF	0	0	New	221637	13440	0	0	13440	0	0	0	0	0	221637	13440	0	0	13440	
		0	0	Reno	0	8	14	0	22	0	0	0	0	0	0	8	14	0	22	
Grand Total Progress =		243286	64536	New	7676740	395166	1957	7176	404299	1274087	47681	212	2858	50751	8950827	442848	2169	10034	455050	91133
		0	0	Reno	12859	1389	103	341	1833	41909	940	32	1102	2073	54768	2329	134	1443	3907	
TOTAL =		531664	64536		7689599	396555	2060	7517	406132	1315996	48621	243	3960	52824	9005595	445176	2303	11477	458957	91133