

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩
 ভাঃসন: ০২
 তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of May '2023

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress										Cumulative Line Construction Completed (km) up to May'23										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV			Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0	
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319	
3	DNE(E)	47840	0	-828	987575	46944	47850	15152	23	116	72	419	629	0	189	818	1002727	1246	4236	21401	20691	47574	56	1039	48668	12165	47574	1307238	1959951	1908586	
4	DNE(W)	48255	0	-634	977661	46663	48084	14927	41	138	87	479	745	0	60	805	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545	
5	MCEP(KD)	19320	650	19271	0	0	0	1891	2	16	5	22	45	0	4	49	1891	2	16	5	22	45	0	4	49	2	45	803	662	662	
6	PBS Fund	0	5954	0	352999	9985	14227	53807	175	493	998	1913	3579	82	1142	4804	406806	405	2500	4747	5912	13564	317	5149	19031	1313	13564	584123	456133	443574	
7	Deposit	0	1396	0	364587	17258	17789	29978	37	414	960	351	1762	8	28	1799	394565	248	5603	8546	4623	19020	32	535	19588	220	19020	1425194	417447	343563	
Total=		174415	8000	17477	10420040	526636	572451	115755	277	1177	2121	3185	6761	91	1423	8275	10535795	18617	156139	183323	175319	533397	4390	42939	580726	40350	533397	5814880	7385190	6916249	