

ANNUAL PROCUREMENT PLAN FOR GOODS, FY : 2021-22

Ministry/ Division

Ministry of Power, Energy & Mineral Resources / Power Division

Agency

Bangladesh Rural Electrification Board

Procuring Entity Name & Code

Project Implementation Unit (PIU), 1.5MCCP, BREB, Dhaka.


Project / Programme Name & Code

1.5 Million Consumer Connection Through Rural Electrification Expansion (2nd Revision with Provision of 1.95 Million Consumer Connection)


Budget : Annual Development Program 2021-22

Fund in	GOB	3747.34
lac. Tk.	PA	0.00

Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18				
1.5MCC-G-67	Lot-4	Line Hardware	Nos	1431000	OTM (NCT)	MPEMR	GOB	1,378.63	Planned Dates	10-Jun-19	07-Aug-19	21-Aug-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20					
									Planned Days	0	28	14	7	7	28	112	196				
									Actual Dates	19-Sep-19	21-Oct-19	05-Dec-19	24-Jun-20	24-Jun-20	22-Jul-20						
	Lot-5	Line Hardware	Nos	605500	OTM (NCT)	MPEMR	GOB	600.27	Planned Dates	20-Jan-19	17-Feb-19	03-Mar-19	10-Mar-19	17-Mar-19	14-Apr-19	04-Aug-19					
									Planned Days	0	28	14	7	7	28	112	196				
Sub-Total			Nos	2036500				1,978.90													
1.5MCC-G-75	Lot-1	Anchor log	Nos	40000	e-GP OTM (NCT)	HOPE	GOB	672.00	Planned Dates	10-Jul-19	07-Aug-19	21-Aug-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20					
									Planned Days	0	28	14	7	7	28	112	196				
									Actual Dates	13-Oct-19	12-Nov-19	01-Mar-20	02-Mar-20	02-Mar-20	30-Mar-20						
	Lot-2	Anchor log	Nos	40000	e-GP OTM (NCT)	HOPE	GOB	674.00	Planned Dates	10-Jul-19	07-Aug-19	21-Aug-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20					
									Planned Days	0	28	14	7	7	28	112	196				
Sub-Total			Nos	80000				1346.00													
1.5MCC-G-80	Lot-2	S/S switches	Nos	Lot	e-GP OTM (NCT)	HOPE	GOB	150.58	Planned Dates	15-Nov-20	13-Dec-20	27-Dec-20	03-Jan-21	10-Jan-21	07-Feb-21	30-May-21					
									Planned Days	0	28	14	7	7	28	112	196				
									Actual Dates	26-Apr-21	12-May-21	16-May-21	17-May-21	17-May-21	14-Jun-21	-	-				
Sub-Total				Lot				150.58													
1.5MCC-G-81	Lot-1	LED Street Light	Nos	1370	e-GP OTM (NCT)	HOPE	GOB	83.86	Planned Dates	20-Jul-20	17-Aug-20	31-Aug-20	07-Sep-20	14-Sep-20	12-Oct-20	01-Feb-21					
									Planned Days	0	28	14	7	7	28	112	196				
									Actual Dates	25-Jan-21	25-Feb-21	16-Mar-21	18-Mar-21	18-Mar-21	13-Apr-21	-	-				
	Lot-2	Line Tools	Nos	940	e-GP OTM (NCT)	HOPE	GOB	188.00	Planned Dates	20-Jun-20	18-Jul-20	01-Aug-20	08-Aug-20	15-Aug-20	12-Sep-20	02-Jan-21					
									Planned Days	0	28	14	7	7	28	112	196				
Sub-Total				Lot				271.86													
Total (2021-22) in lac Tk.								3,747.34	Note: Paid: 2709.61 Lac & Unpaid: 1037.73 Lac												


 মোঃ শাহেদ সিদ্দিকী
 সহকারী প্রকৌশলী
 ১৫ লক্ষ গ্রাহক সংযোগ প্রকল্প
 বাপবিবো, ঢাকা।


 29.06.2021
 Md. Awiaid Hossain
 Deputy Project Director
 1.5 MCCP/BREB Dhaka


 ২০/০৬/২১
 (বিদ্যনাথ শিকদার)
 প্রকল্প পরিচালক
 ১৫ লক্ষ গ্রাহক সংযোগ প্রকল্প, ঢাকা।