

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩
 ভাঃসন: ০২
 তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of August'2022

SI No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22												This FY (2022-23) Progress												Cumulative Line Construction Completed (km) up to August'22												Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected																		
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV	Others																
										3φ	1φ								3φ	1φ																								
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am														
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0														
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319														
3	DNE(E)	47840	0	-10	987575	46944	47850	0	0	0	0	0	0	0	0	0	987575	1212	3965	22119	19648	46944	56	850	47850	12260	46944	1304292	1954056	1899796														
4	DNE(W)	48255	0	0	977661	46663	48084	3105	10	29	29	103	171	0	1	172	980766	1720	5987	20289	18838	46834	49	1372	48255	12183	46834	1002516	1913043	1826079														
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0														
6	PBS Fund	0	5954	0	352999	9985	14227	8060	24	60	212	231	527	16	103	645	361059	254	2067	3961	4230	10511	251	4110	14872	1058	10511	523689	415181	395488														
7	Deposit	0	1396	0	364587	17258	17789	4574	5	48	111	63	227	5	7	238	369161	216	5237	7697	4335	17485	29	514	18027	207	17485	1296369	429245	323215														
Total=		174415	8000	18978	10420040	526636	572451	15739	39	136	352	397	924	21	110	1055	10435779	18325	154854	183212	171169	527560	4320	41627	573506	40189	527560	5621454	7348715	6836897														