

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ

## Line Construction Report of BREB for the Month of November '2022

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress									Cumulative Line Construction Completed (km) up to November'22									Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)			
					No. of Pole Erected	New		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB			Facility created	Connected		
						Total-New	HT			LT	Total-New	33 kV	Others	HT				LT	Total-New	33 kV	Others										
							33 kV							3φ	1φ																
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319
3	DNE(E)	47840	0	-10	987575	46944	47850	0	0	0	0	0	0	0	0	0	0	987575	1212	3965	22119	19648	46944	56	850	47850	12260	46944	1304292	1954056	1899796
4	DNE(W)	48255	0	0	977661	46663	48084	3105	10	29	29	103	171	0	1	172	980766	1720	5987	20289	18838	46834	49	1372	48255	12183	46834	1002516	1913043	1826079	
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	PBS Fund	0	5954	0	352999	9985	14227	28290	70	214	527	916	1727	49	588	2365	381289	300	2221	4275	4915	11712	284	4596	16592	1230	11712	545330	429255	412405	
7	Deposit	0	1396	0	364587	17258	17789	9200	8	121	395	161	685	5	16	706	373787	219	5311	7981	4432	17943	29	523	18495	220	17943	1345583	451250	331197	
<b>Total=</b>		<b>174415</b>	<b>8000</b>	<b>18978</b>	<b>10420040</b>	<b>526636</b>	<b>572451</b>	<b>40595</b>	<b>88</b>	<b>364</b>	<b>950</b>	<b>1180</b>	<b>2583</b>	<b>54</b>	<b>605</b>	<b>3243</b>	<b>10460635</b>	<b>18374</b>	<b>155082</b>	<b>183810</b>	<b>171952</b>	<b>529219</b>	<b>4354</b>	<b>42122</b>	<b>575694</b>	<b>40374</b>	<b>529219</b>	<b>5692309</b>	<b>7384794</b>	<b>6861796</b>	