

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of June '2023

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress										Cumulative Line Construction Completed (km) up to June'23										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New					33 kV			Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=g:j	n=m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319
3	DNE(E)	47840	0	-828	987575	46944	47840	15152	23	116	72	419	630	0	199	828	1002727	1246	4236	21401	20691	47574	56	1038	48668	12165	47574	1307238	1959951	1908586	
4	DNE(W)	48255	0	-634	977661	46663	48084	14927	41	138	87	479	745	0	60	805	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545	
5	MCEP(KD)	19320	650	19252	0	0	0	6043	2	8	4	19	33	0	35	68	6043	2	8	4	19	33	0	35	68	6	33	778	535	535	
6	PBS Fund	0	5954	0	352999	9985	14237	66365	227	602	1213	2225	4267	83	1132	5482	419364	457	2609	4962	6224	14252	317	5150	19719	1320	14252	587778	457308	445741	
7	Deposit	0	1396	0	364587	17258	17789	-41224	42	521	1268	514	2345	8	29	2382	405811	253	5710	8855	4786	19603	32	535	20171	221	19603	1435852	418161	344619	
Total=		174415	8000	17458	10420040	526636	572451	143711	335	1384	2645	3656	8020	91	1454	9565	10563751	18674	156346	183846	175790	534656	4390	42970	582016	40361	534656	5829168	7386952	6919345	