

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ

### Line Construction Report of BREB for the Month of April '2023

Sl No	Name of Project	Project Target	FY (2022-23) Target	Project Balance	Cumulative Line Construction Completed (km) up to June'22			This FY (2022-23) Progress									Cumulative Line Construction Completed (km) up to April'23										Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)		
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	Facility created	Connected					
									33 kV	HT		LT	Total-New	33 kV			Others	33 kV	HT		LT	Total-New							33 kV	Others	
										3φ	1φ								3φ	1φ											
a	b	c	d	e=c-ah	f	k=g:j	n=k:m	p	q	r	s	t	u=q:t	v	w	x=u:w	z	aa	ab	ac	ad	ae=aa:ad	af	ag	ah=ae:ag	ai	aj	ak	al	am	
1	Closed Project	0	0	0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0
2	1.5MCC	59000	0	-332	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319
3	DNE(E)	47840	0	-828	987575	46944	47850	15152	23	116	72	419	629	0	189	818	1002727	1246	4236	21401	20691	47574	56	1039	48668	12165	47574	1307238	1959951	1908586	
4	DNE(W)	48255	0	-634	977661	46663	48084	14927	41	138	87	479	745	0	60	805	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545	
5	MCEP(KD)	19320	650	19320	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	PBS Fund	0	5954	0	352999	9985	14227	50873	152	450	934	1785	3321	80	1030	4432	403872	382	2457	4683	5784	13306	315	5038	18659	1302	13306	581502	454730	441887	
7	Deposit	0	1396	0	364587	17258	17789	25187	25	337	797	315	1474	8	27	1510	389774	236	5526	8384	4587	18732	32	534	19298	220	18732	1414099	462292	341523	
Total=		174415	8000	17526	10420040	526636	572451	106139	241	1040	1890	2998	6170	89	1306	7565	10526179	18580	156003	183092	175132	532806	4388	42822	580016	40336	532806	5800361	7427970	6911860	