

**ANNUAL PROCUREMENT PLAN (CIVIL WORKS)**

Ministry / Division	: Ministry of Power, Energy & Mineral Resources/Power
Agency	: Bangladesh Rural Electrification Board
Procuring Entity Name and Code	: Project Director, Distribution Network Expansion for 100% Rural Electrification ( Rajshahi, Rangpur, Khulna & Barisal Division)
Project / Programme Name and Code	: Distribution Network Expansion for 100% Rural Electrification

FY : 2019-2020
Budget : Development

Package No	Sub-Package No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Est. Cost in Lakh Tk.	Time code for process	Advertiser Pre-qualification (if applicable)	Invited Advertiser Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
DNE(W)-C-01	DNE(W)-C-01-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Pirgacha Zonal Office under Rangpur PBS-1.	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-01-02	Construction of Residential Building D - Type 3-storied building with 5 storied foundation at Pirgacha Zonal Office under Rangpur PBS-1.	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates									
	DNE(W)-C-01-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Pirgacha Zonal Office under Rangpur PBS-1.	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-01-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Sheded Open Store Yard & Other Civil Works at Pirgacha Zonal Office under Rangpur PBS-1.	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
Sub-Total								873.73										
DNE(W)-C-02	DNE(W)-C-02-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Pirganj Zonal Office under Rangpur-1 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-02-02	Construction of Residential Building D -Type 3-storied building with 5 storied foundation at Pirganj Zonal Office under Rangpur-1 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates									
	DNE(W)-C-02-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Pirganj Zonal Office under Rangpur-1 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-02-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Sheded Open Store Yard & Other Civil Works at Pirganj Zonal Office under Rangpur-1 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
Sub-Total =								873.73										


Package No	Sub-Package No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estid. Cost in Lakh Tk.	Time code for process	Advertise Pre-qualification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
ONE(W)-C-03	DNE(W)-C-03-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Damer Zonal Office under Nilphamari PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-03-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Damer Zonal Office under Nilphamari PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Nov-19	04-Dec-19	18-Dec-19	25-Dec-19	01-Jan-20	29-Jan-20			
									Planned Days			14	14	7	7	28	70	270	
									Actual Dates										
	DNE(W)-C-03-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Damer Zonal Office under Nilphamari PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-03-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Shaded Open Store Yard & Other Civil Works at Damer Zonal Office under Nilphamari PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Nov-19	04-Dec-19	18-Dec-19	25-Dec-19	01-Jan-20	29-Jan-20			
									Planned Days			14	14	7	7	28	70	365	
									Actual Dates										
Sub-Total =								873.73											
DNE(W)-C-04	DNE(W)-C-04-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Nageshori Zonal Office under Kur-Lal PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Nov-19	04-Dec-19	18-Dec-19	25-Dec-19	01-Jan-20	29-Jan-20			
									Planned Days			14	14	7	7	28	70	365	
									Actual Dates										
	DNE(W)-C-04-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Nageshori Zonal Office under Kur-Lal PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Nov-19	04-Dec-19	18-Dec-19	25-Dec-19	01-Jan-20	29-Jan-20			
									Planned Days			14	14	7	7	28	70	270	
									Actual Dates										
	DNE(W)-C-04-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Nageshori Zonal Office under Kur-Lal PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Nov-19	04-Dec-19	18-Dec-19	25-Dec-19	01-Jan-20	29-Jan-20			
									Planned Days			14	14	7	7	28	70	365	
									Actual Dates										
	DNE(W)-C-04-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Shaded Open Store Yard & Other Civil Works at Nageshori Zonal Office under Kur-Lal PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Nov-19	04-Dec-19	18-Dec-19	25-Dec-19	01-Jan-20	29-Jan-20			
									Planned Days			14	14	7	7	28	70	365	
									Actual Dates										
Sub-Total =								873.73											
DNE(W)-C-05	DNE(W)-C-05-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Shingra Zonal Office under Natore-1 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Nov-19	04-Dec-19	18-Dec-19	25-Dec-19	01-Jan-20	29-Jan-20			
									Planned Days			14	14	7	7	28	70	365	
									Actual Dates										
	DNE(W)-C-05-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Shingra Zonal Office under Natore-1 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	270	
									Actual Dates										
	DNE(W)-C-05-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Shingra Zonal Office under Natore-1 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-05-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Shaded Open Store Yard & Other Civil Works at Shingra Zonal Office under Natore-1 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
Sub-Total =								873.73											


Package No	Sub-Package No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost In Lakh Tk.	Time code for process	Advertise Pre-qualification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
DNE(W)-C-06	DNE(W)-C-06-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Pachibibi Zonal Office under Joypurhat PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-06-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Pachibibi Zonal Office under Joypurhat PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.88	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	270	
									Actual Dates										
	DNE(W)-C-06-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Pachibibi Zonal Office under Joypurhat PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-06-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Shaded Open Store Yard & Other Civil Works at Pachibibi Zonal Office under Joypurhat PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
Sub Total =								873.73											
DNE(W)-C-07	DNE(W)-C-07-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Dasuria Zonal Office under Pabna-1 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-07-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Dasuria Zonal Office under Pabna-1 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	270	
									Actual Dates										
	DNE(W)-C-07-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Dasuria Zonal Office under Pabna-1 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-07-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Shaded Open Store Yard & Other Civil Works at Dasuria Zonal Office under Pabna-1 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Nov-19	11-Dec-19	25-Dec-19	01-Jan-20	08-Jan-20	05-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
Sub Total =								873.73											
DNE(W)-C-08	DNE(W)-C-08-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Kazipur Zonal Office under Sirajgonj-2 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	30-May-19	20-Jun-19	04-Jul-19	11-Jul-19	18-Jul-19	15-Aug-19			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-08-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Kazipur Zonal Office under Sirajgonj-2 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	30-May-19	20-Jun-19	04-Jul-19	11-Jul-19	18-Jul-19	15-Aug-19			
									Planned Days			21	14	7	7	28	77	270	
									Actual Dates										
	DNE(W)-C-08-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Kazipur Zonal Office under Sirajgonj-2 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	30-May-19	20-Jun-19	04-Jul-19	11-Jul-19	18-Jul-19	15-Aug-19			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-08-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Shaded Open Store Yard & Other Civil Works at Kazipur Zonal Office under Sirajgonj-2 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	30-May-19	20-Jun-19	04-Jul-19	11-Jul-19	18-Jul-19	15-Aug-19			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
Sub Total =								873.73											


Package No	Sub-Package No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost In Lakh Tk.	Time code for process	Advertiser Pre-qualification (if applicable)	Initial Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
DNE(W)-C-09	DNE(W)-C-09-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Paikgacha Zonal Office under Khulna PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	30-Nov-19	21-Dec-19	04-Jan-20	11-Jan-20	18-Jan-20	15-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-09-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Paikgacha Zonal Office under Khulna PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	30-Nov-19	21-Dec-19	04-Jan-20	11-Jan-20	18-Jan-20	15-Feb-20			
									Planned Days			21	14	7	7	28	77	270	
									Actual Dates										
	DNE(W)-C-09-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Paikgacha Zonal Office under Khulna PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	30-Nov-19	21-Dec-19	04-Jan-20	11-Jan-20	18-Jan-20	15-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-09-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Sheded Open Store Yard & Other Civil Works at Paikgacha Zonal Office under Khulna PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	30-Nov-19	21-Dec-19	04-Jan-20	11-Jan-20	18-Jan-20	15-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
Sub Total =								873.73											
DNE(W)-C-10	DNE(W)-C-10-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Chowgacha Zonal Office under Jessore-1 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-10-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Chowgacha Zonal Office under Jessore-1 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	270	
									Actual Dates										
	DNE(W)-C-10-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Chowgacha Zonal Office under Jessore-1 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-10-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Sheded Open Store Yard & Other Civil Works at Chowgacha Zonal Office under Jessore-1 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
Sub Total =								873.73											
DNE(W)-C-11	DNE(W)-C-11-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Sharsha Zonal Office under Jessore-1 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-11-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Sharsha Zonal Office under Jessore-1 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	270	
									Actual Dates										
	DNE(W)-C-11-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Sharsha Zonal Office under Jessore-1 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
	DNE(W)-C-11-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Sheded Open Store Yard & Other Civil Works at Sharsha Zonal Office under Jessore-1 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20			
									Planned Days			21	14	7	7	28	77	365	
									Actual Dates										
Sub Total =								873.73											

Package No	Sub-Package No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time code for process	Advertise Pre-qualification (if applicable)	Initial Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
DNE(W)-C-12	DNE(W)-C-12-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Bagherpara Zonal Office under Jessore-1 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-12-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Bagherpara Zonal Office under Jessore-1 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates									
	DNE(W)-C-12-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 8 storied foundation at Bagherpara Zonal Office under Jessore-1 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-12-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Sheded Open Store Yard & Other Civil Works at Bagherpara Zonal Office under Jessore-1 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	10-Dec-19	31-Dec-19	14-Jan-20	21-Jan-20	28-Jan-20	25-Feb-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
Sub Total =									873.73									
DNE(W)-C-13	DNE(W)-C-13-01	Construction of Boundary Wall at PBS Head Office under Bhole PBS	Mtr	550	e-GP OTM (NCT)	Member (D&O)	GOB	99.00	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates									
Sub Total =									99.00									
DNE(W)-C-14	DNE(W)-C-14-01	Construction of Boundary Wall at PBS Head Office under Magura PBS	Mtr	335	e-GP OTM (NCT)	Member (D&O)	GOB	60.30	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates									
Sub Total =									60.30									
DNE(W)-C-15	DNE(W)-C-15-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Bakerganj Zonal Office under Barishal-1 PBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-15-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Bakerganj Zonal Office under Barishal-1 PBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates									
	DNE(W)-C-15-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Bakerganj Zonal Office under Barishal-1 PBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W)-C-15-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swarage System, Sheded Open Store Yard & Other Civil Works at Bakerganj Zonal Office under Barishal-1 PBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
Sub Total =									873.73									

Package No	Sub-Package No	Description of Procurement Package	Unit	Quantity	Procurement Method and Type	Contract Approving authority	Source of Funds	Estd. Cost in Lakh Tk.	Time code for process	Advertise Pre-qualification (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
DNE(W-C-16	DNE(W-C-16-01	Construction of Office Building Cum Ware House (3 storied building with 5 storied foundation) at Matbaria Zonal Office under PirojpurPBS	Sqm	699	e-GP OTM (NCT)	Chairman	GOB	223.68	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W-C-16-02	Construction of Residential Building D-Type 3-storied building with 5 storied foundation at Matbaria Zonal Office under PirojpurPBS	Sqm	351	e-GP OTM (NCT)	Chairman	GOB	122.85	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	270
									Actual Dates									
	DNE(W-C-16-03	Construction of Residential Building E-Type 2-storied building with 5 storied foundation & F-Type 4 storied building with 6 storied foundation at Matbaria Zonal Office & Morogonj Zonal Office under PirojpurPBS	Sqm	792	e-GP OTM (NCT)	Chairman	GOB	277.20	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
	DNE(W-C-16-04	Construction of Internal Road, Boundary Wall, Gate, Security Post, Master Drain, Swerage System, Sheded Open Store Yard & Other Civil Works at Matbaria Zonal Office under PirojpurPBS	Nos	1	e-GP OTM (NCT)	Chairman	GOB	250.00	Planned Dates	N/A	20-Dec-19	10-Jan-20	24-Jan-20	31-Jan-20	07-Feb-20	06-Mar-20		
									Planned Days			21	14	7	7	28	77	365
									Actual Dates									
Sub Total =								873.73										

  
 05/11/2019  
 Md. Akhtaruzzaman  
 Deputy Director (A/C)  
 100% DNE (RRKB) Project  
 BREB, Dhaka.

  
 (অসিত কুমার খোশিক)  
 উপ-প্রকল্প পরিচালক  
 প্রকল্প পরিচালক (অঃ সঃ)  
 ১০০% ডিএনই (ইটিই) আমদানিকারী প্রকল্প  
 বাসারি, বাড, ঢাকা।

  
 05/11/2019  
 (Md. Zohirul Islam)  
 PD. 100% DNE(W)  
 RRKB, Division  
 BREB, Dhaka.