

ANNUAL PROCUREMENT PLAN FOR GOODS, FY : 2020-21

Ministry/ Division

Ministry of Power, Energy & Mineral Resources / Power Division

Agency

Bangladesh Rural Electrification Board

Procuring Entity Name & Code

Project Implementation Unit (PIU), 1.5MCCP, BREB, Dhaka.

Project / Programme Name & Code

1.5 Million Consumer Connection Through Rural Electrification Expansion (1st Revision with Provision of 1.95 Million Consumer Connection)

Budget : Annual Development Program 2020-21

Fund in lac. Tk.	GOB	6314.00
	PA	0.00

Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.5MCC-G-66	Lot-2	Test equipment	Nos	Lot	e-GP OTM (NCT)	BREB	GOB	200.00	Planned Dates	10-Aug-20	07-Sep-20	21-Sep-20	28-Sep-20	05-Oct-20	02-Nov-20	22-Feb-21	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	-	-	-	-	-	-	-	-
	Lot-3	Test equipment	Nos	Lot	e-GP OTM (NCT)	BREB	GOB	200.00	Planned Dates	10-Aug-20	07-Sep-20	21-Sep-20	28-Sep-20	05-Oct-20	02-Nov-20	22-Feb-21	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	-	-	-	-	-	-	-	-
Sub-Total			Nos	Lot			400.00										
1.5MCC-G-69	Lot-3	Conductor, ACSR, Bare	Km.	6664	OTM (NCT)	CCGP	GOB	5,166.00	Planned Dates	20-Jul-20	17-Aug-20	31-Aug-20	28-Sep-20	05-Oct-20	02-Nov-20	22-Feb-21	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	-	-	-	-	-	-	-	-
Sub-Total				6664			5,166.00										
1.5MCC-G-78	Lot-4	Meter (3-Phase) & Meter socket	Nos	3000	OTM (NCT)	MPEMR	GOB	472.00	Planned Dates	20-Jul-20	17-Aug-20	31-Aug-20	07-Sep-20	14-Sep-20	12-Oct-20	01-Feb-21	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	-	-	-	-	-	-	-	-
Sub-Total			Nos	3000			472.00										
1.5MCC-G-80	Lot-2	S/S switches	Nos	Lot	e-GP OTM (NCT)	HOPE	GOB	176.00	Planned Dates	20-Jul-20	17-Aug-20	31-Aug-20	07-Sep-20	14-Sep-20	12-Oct-20	01-Feb-21	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	-	-	-	-	-	-	-	-
Sub-Total				Lot			176.00										
1.5MCC-G-81	Lot-1	LED Street Light	Nos	Lot	e-GP OTM (NCT)	HOPE	GOB	100.00	Planned Dates	20-Jul-20	17-Aug-20	31-Aug-20	07-Sep-20	14-Sep-20	12-Oct-20	01-Feb-21	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	-	-	-	-	-	-	-	-
Sub-Total				Lot			100.00										
Total (2020-21) in lac Tk.								6,314.00									

06.07.2020

Md. Awiad Hossain
Deputy Project Director
5 MCCP BREB Dhaka

06.07.2020

(Biswanath Sikder)
Project Director
1.5MCCP, BREB, Dhaka.